DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
JAMAICA VT 100							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHS"-STANDARD HIGHWAY SIGNS			
NB	3.057	A	W7-1B	30	30		HILL SYMBOL w/ 6% GRADE						1		X														
~~NB~~	~~3.104~~	~~A~~	~~N/A~~				~~(TWO POSTS w/ DUAL FLASHING BEACONS)~~							~~X~~												PREVIOUSLY REMOVED WHEN BRIDGE WORK WAS COMPLETE.			
NB	3.140	A	W3-5	36	36			9.00								2		X								100 SOUTH 10 FT ± NORTH OF THE "REDUCED SPEED AHEAD" TO BE REMOVED	X		THIS SIGN WAS MOVED FOR BETTER VISIBILITY AND AWAY FROM DRIVE.
NB	3.138	A	R2-5A	24	30		REDUCED SPEED AHEAD						1		X														
NB	3.220	A	S3-1	30	30		SCHOOL BUS STOP AHEAD						1		X												INSTALLED ON TOP FROM SHEET # 182 - WESTON NB MM 7.010			
		A	W2-3Ma L	30	30			6.25								~~1~~ 2		X								INSTALL AS SHOWN		6	
		A	W16-8	30	8			1.67																		ADDITIONAL SIGN RESULTED IN 2 POSTS		6	
NB	3.225	A	VD-062B	72	16		BUSINESS SIGN			1				X															
NB	3.265	A	R2-1	24	30								1		X															
		A	R2-1	30	36			7.50								1		X										6	
NB	3.329	C	VR-017	24	30		LEGAL LOAD LIMIT 24,000 LBS			1				X													OLD ROUTE 8 (TH-56).			
NB	3.337	D	R1-1	30	30		STOP OLD ROUTE 8 J-56			~~1~~ 2				X													OLD ROUTE 8 (TH-56).			
NB	3.387	C	VR-017	24	30		LEGAL LOAD LIMIT 24,000 LBS			1				X													EATON RD (TH-43).			
NB	3.395	D	R1-1	30	30		STOP EATON RD J-43 1000 1309 0340			~~1~~ 2				X													EATON RD (TH-43).			
NB	3.463	A	M2-1	21	15		JCT			1				X															
SIGN SUMMARY SHEET							SHEET TOTALS	24.42 SF	0.00 SF	~~8~~ 6 EA	~~1~~ 0 EA	~~1~~ 0 EA	4 EA	0 EA	0 EA	~~5~~ 4 EA		60 FT											
VERMONT AGENCY OF TRANSPORTATION							TOWN TOTALS	391.9	0.0	33.0	4.0	4.0	69	0.0	0.0	66		990.0										

PROJECT NAME: **Stamford-Andover VT100**
PROJECT NUMBER: **STPG SIGN(20)**

FILE NAME: **Jamaica.xls**
PROJECT MANAGER: **N. Averv**
DESIGNED BY: **M. Miller**
JAMAICA SHEET 3

PLOT DATE: **8/6/2009**
DRAWN BY: **T. Guazzoni**
CHECKED BY: **T. Guazzoni**
SHEET **139** OF **198**