DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
PLYMOUTH VT 100							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHS"-STANDARD HIGHWAY SIGNS			
NB	1.948	C	VR-017	24	30								1		X											SCOUT CAMP RD (TH-42)			
		C	VR-017	24	30			5.00								1		X											E-141
NB	1.956	D	R1-1	30	30								1		X											SCOUT CAMP RD (TH-42)			
		D	R1-1	30	30			6.25								1		X									X		
NB	1.975	A	M3-1	24	12			2.00								1		X								GREEN ON WHITE SHEETING	X		
		A	M1-5	30	24			5.00																		INSTALL 100 FT± NORTH OF SCOUT CAMP RD (TH-42)			E-136B
NB	2.045	A	W2-2L	30	30								1		X														
		A	W2-2Ma	30	30			6.25								1		X								BEHIND RAIL		6	
NB	2.634	C	VR-017	24	30								1		X											BILLINGS RD (TH-37)			
		C	VR-017	24	30			5.00								1		X											E-141
NB	2.642	D	R1-1	30	30		STOP			1				X												BILLINGS RD (TH-37)			
NB	2.685	A	W1-10L	30	30		CURVE LEFT w/ SIDE ROAD LEFT						1		X														
NB	2.715	A	W1-2Mb L	30	30			6.25								1		X								INSTALL 160 FT± NORTH OF PREVIOUS POSITION		6	
NB	2.842	A	VW-000	30	30								*1		X														
		A	W7-3A	24	18								*1													*SEE FIELD NOTES: NO PAY; NOT THERE. THE SIGNS WERE NOT IN PLACE, NO PAYMENT WAS MADE			
SIGN SUMMARY SHEET							SHEET TOTALS	35.75 SF	0.00 SF	1 EA	0 EA	0 EA	5/7 EA	0 EA	0 EA	6 EA	90 FT										
VERMONT AGENCY OF TRANSPORTATION							TOWN TOTALS	668.4	0.0	31.0	4.0	4.0	135	0.0	0.0	111	1665.0										

PROJECT NAME: **Ludlow-Waitsfield VT110**
PROJECT NUMBER: **STPG SIGN(27)**

FILE NAME: **Plymouth.xls** PLOT DATE: **9/8/2009**
PROJECT MANAGER: **N. Avery** DRAWN BY: **I. Shea**
DESIGNED BY: **M. Miller** CHECKED BY: **N. Avery**
PLYMOUTH SHEET 3 SHEET **30** OF **204**