DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.50	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	FOUNDATION	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
NEWBURY EB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHS"-STANDARD HIGHWAY SIGNS			
		A	M6-1	21	15			2.19																		BLACK ON WHITE	X		
EB	4.875	A	VR-040	24	24		THROUGH WAY ENDS HERE						1		X														
		B	VR-041	24	24		THROUGH WAY BEGINS HERE						1																
		A	VR-038	24	18		STATE HIGHWAY ENDS / STATE HIGHWAY BEGINS	3.00								1		X											E-141
		B	VR-039	24	18			3.00																					E-141
								TYPE "A" SIGNS																					
							TOWN DIRECTIONAL TOTALS	30.55 SF																					
SIGN SUMMARY SHEET							SHEET TOTALS	8.19 SF	0.00 SF	0 EA	0 EA	0 EA	2 EA	0 EA	0 EA	1 EA		15 FT											
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	30.55 ~~306.0~~	0.0	8.0	0.0	0.0	58	0.0	0.0	47		705.0											

PROJECT NAME: STATEWIDE NORTHEAST
PROJECT NUMBER: STPG SIGN (29)

FILE NAME: NEWBURY EB
PROJECT MANAGER: A. GAMBLE
DESIGNED BY: D.CROSSLEY
NEWBURY US 302 EB 10

PLOT DATE: 8/23/2010
DRAWN BY: D.CROSSLEY
CHECKED BY: A. GAMBLE
SHEET 67 OF 138