DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
CHESTER WB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHS"-STANDARD HIGHWAY SIGNS			
WB	3.400	F	W5-1	30	30		ROAD NARROWS						1		X														
WB	3.445	F	VW-619	36	36			9.00								2		~~15.0'~~ 16.0' ~~X~~								INSTALL 25 FT ± WEST OF JUST-REMOVED SIGN		5	
WB	3.425	F	M3-4	24	12			2.00								1		~~13.0'~~ ~~X~~			DUE TO PLAN DESIGN ERROR, THIS SIGN WAS CHANGED TO A SPEED LIMIT 50 SIGN. SEE SHEET #112					**GREEN ON WHITE**	X		
		F	M1-5	24	24			4.00																		INSTALL THIS NEW ASSEMBLY 175 FT ± WEST OF THE "SHOULDER NARROWS" SIGN.			E-136B
WB	3.380	F	M1-6	15	13		ROUTE 10 (BLACK & WHITE)						1		X														
WB	3.205	F	OM-3R	12	36								~~1~~		~~X~~														
		F	OM-3R	12	36			~~3.00~~								~~1~~		~~X~~		THIS BRIDGE NOW HAS WIDER SHOULDERS DUE TO RECENT DECK REPLACEMENT PROJECT.						X		
WB	3.190	E	OM-3L	12	36								~~1~~		~~X~~					SEE MM 3.205 ABOVE								
		E	OM-3L	12	36			~~3.00~~								~~1~~		~~X~~									X		
WB	3.035	F	W11-7	30	30		EQUESTRIAN SYMBOL						1		X														
WB	2.955	F	W1-2L	30	30		LEFT CURVE						1		X														
		F	W13-1	18	18		35 MPH (PLAQUE)						1																
WB	2.953	G	VR-017	24	30			5.00								1		12.0' X								INSTALL NEW ACROSS FROM THE STOP SIGN; **NOTE 16,000 LIMIT**		6	
WB	2.949	H	R1-1	24	24		STOP						1		X												GOULD ROAD (TH-27)			
		G	VR-017	24	24		LEGAL LOAD LIMIT 16,000 POUNDS						1														LEGAL LOAD AND STOP SIGNS INSTALLED BACK-TO-BACK; TO BE SEPERATED			
							SHEET TOTALS	~~20.00~~ ~~26.00~~	0.00	0	0	0	~~7~~ ~~9~~	0	0	~~4~~ ~~6~~		~~56.0~~ ~~90~~								
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT											
							TOWN DIRECTIONAL TOTALS	275.0	0.0	0.0	0.0	0.0	53	0.0	0.0	48		720.0											

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **STATEWIDE SOUTHEAST REGION**
PROJECT NUMBER: **STPG SIGN (31)**

FILE NAME: **CHESTER WESTBOUND** PLOT DATE: **8/13/2010**
PROJECT MANAGER: **A. GAMBLE** DRAWN BY: **M. MILLER**
DESIGNED BY: **M. MILLER** CHECKED BY: **A. GAMBLE**
CHESTER VT-10 WESTBOUND 1 SHEET **106** OF **175**