DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS		EXISTING SIGNS				EXIST POST		NUMBER OF NEW POSTS	SQUARE STEEL (IN)			TUBULAR STEEL Ø (IN)				SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL		
								"A"	"B"	RETAIN	SALVAGE FROM	SALVAGE TO	REMOVE	RETAIN	REMOVE		1.75 (LB / FT) 1.88	2.00 (LB / FT) 2.42	2.50 (LB / FT) 3.35	FOUNDATION	3.00 (LB / FT) 7.60	3.50 (LB / FT) 9.00	4.00 (LB / FT) 10.80	5.00 (LB / FT) 14.60			DETAIL IN SHS	DETAIL ON SHEET NUMBER	DETAIL ON STD SHEET NUMBER
WEATHERSFIELD EB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																		"SHS"-STANDARD HIGHWAY SIGNS			
		B	D4-2	30	36		PARK & RIDE (BACK-TO-BACK)			1																		
EB	8.110	A	M3-1	24	12								1	X														
		A	M1-1	24	24								1												RETAIN THE EXISTING TUBULAR POSTS; REPLACE THE SIGN FRAME			
		A	M6-3	21	15								1														
		A	M4-5	24	12								1														
		A	M1-5	24	24		LARGE 12-SIGN ROUTE MARKER ASSEMBLY						1															
		A	M6-3	21	15								1														
		A	M3-2	24	12								1														
		A	M1-5	30	24								1														
		A	M6-3	21	15								1														
		A	M3-3	24	12								1														
		A	M1-1	24	24								1														
		A	M6-1	21	15								1														
		A	M3-1	24	12		(ASSEMBLY SHOWN ON NEXT PAGE)	2.00																	# 3B	WHITE ON BLUE; (EXISTING POSTS BEING RETAINED BUT WITH A NEW SIGN FRAME)	X		
		A	M1-1	24	24			4.00																		X		
							SHEET TOTALS	6.00	0.00	1	0	0	12	0	0	0	0											
								SF	SF	EA	EA	EA	EA	EA	EA	EA	FT											
							TOWN DIRECTIONAL TOTALS	778.3	0.0	47.0	9.0	9.0	180	0.0	0.0	108	1620.0											

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **STATEWIDE SOUTHEAST REGION**
PROJECT NUMBER: **STPG SIGN (31)**

FILE NAME: **WEATHERSFIELD EASTBOUND** PLOT DATE: **8/19/2010**
PROJECT MANAGER: **A. GAMBLE** DRAWN BY: **M. MILLER**
DESIGNED BY: **M. MILLER** CHECKED BY: **A. GAMBLE**
WEATHERSFIELD VT-131 EB 17 SHEET **138** OF **175**