STATE OF VERMONT
AGENCY OF TRANSPORTATION

QUANTITY SHEET 2

SUMMARY OF ESTIMATED QUANTITIES			TOTALS		DESCRIPTIONS				DETAILED SUMMARY OF QUANTITIES		
ROADWAY	EROSION CONTROL	FULL C.E. ITEMS	GRAND TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER	ROUND	QUANTITIES	UNIT	ITEMS
800			800		LF	TEMPORARY 4 INCH YELLOW LINE	646.610	2			
140			140		LF	TEMPORARY 24 INCH STOP BAR	646.680	8			
8			8		EACH	TEMPORARY LETTER OR SYMBOL	646.690	-			
440			440		LF	TEMPORARY CROSSWALK MARKING	646.700	18			
12			12		EACH	EVERGREEN SHRUBS (MICROBIOTA DECUSSATA)(SIBERIAN CARPET)(18-24" POTS)	656.25	-			
47			47		EACH	PERENNIALS (HEMEROCALLIS 'STELLA D'ORO')(STELLA D'ORO DAYLILY)(1 GAL POTS)	656.41	-			
55			55		EACH	PERENNIALS (NEPETA 'WALKERS LOW')(WALKERS LOW CATMINT)(1 GAL POTS)	656.41	-			
24			24		EACH	PERENNIALS (RUDBECKIA 'GOLDSTRUM')(GOLDSTRUM BLACK EYE SUSAN)(1 GAL POTS)	656.41	-			
9			9		EACH	PERENNIALS (SEDUM 'AUTUMN JOY')(AUTUMN JOY SEDUM)(1 GAL POTS)	656.41	-			
50			50		CY	LANDSCAPE BACKFILL, TRUCK MEASUREMENT	656.80	-			
29			29		SF	TRAFFIC SIGNS, TYPE A	675.20	0.01			
165			165		LF	SQUARE TUBE SIGN POST AND ANCHOR	675.341	-			
13			13		EACH	REMOVING SIGNS	675.50	-			
1			1		EACH	TRAFFIC CONTROL SIGNAL SYSTEM, INTERSECTION	678.15	-			
580			580		LF	WIRED CONDUIT (2")(PVC)	678.23	2			
1			1		EACH	TEMPORARY TRAFFIC SIGNAL SYSTEM	678.40	-			
4			4		EACH	LIGHT POLE BASE	679.21	-			
1			1		EACH	POWER DROP STANCHION, STREET LIGHTING	679.55	-			
1			1		EACH	SPECIAL PROVISION (ELECTRIC POWER BOARD AND CABINET)	900.620	-			
	5		5		EACH	SPECIAL PROVISION (INLET PROTECTION DEVICE, FILTER FIBER)	900.620	-			
4			4		EACH	SPECIAL PROVISION (STREET LIGHT, TYPE A)	900.620	-			
3			3		EACH	SPECIAL PROVISION (STREET LIGHT, TYPE B)	900.620	-			
1			1		EACH	SPECIAL PROVISION (STREET LIGHT, TYPE C)	900.620	-			
1			1		LS	SPECIAL PROVISION (DEMOLITION OF ABOVE GROUND ELECTRIC VAULT)	900.645	-			
1			1		LU	SPECIAL PROVISION (MAT DENSITY PAY ADJUSTMENT, SMALL QUANTITY)(N.A.B.I.)	900.650	-			
											900.680 Special Provision (Bituminous Concrete
1			1		LU	SPECIAL PROVISION (MIXTURE PAY ADJUSTMENT)(N.A.B.I.)	900.650	-			**Pavement, Small Quantity)**
90			90		SY	SPECIAL PROVISION (IMPRINTED CONCRETE SIDEWALK, 5 INCH)	900.675	9.9	25.2	TON	Type IIS
									272.8	TON	Type IVS
300			300		TON	SPECIAL PROVISION (BITUMINOUS CONCRETE PAVEMENT, SMALL QUANTITY)	900.680	2	298		Subtotal
									2		Rounding
									300		**Total**

Stantec

PROJECT NAME: BRISTOL
PROJECT NUMBER: HES 021-1 (28)

FILE NAME: z10b078frm.dgn
PROJECT LEADER: T. LUTHER
DESIGNED BY: T. LUTHER
QUANTITY SHEET 2

PLOT DATE: 4/29/2014
DRAWN BY: P. ARMATA
CHECKED BY: G. EDWARDS
SHEET 10 OF 29