STATE OF VERMONT
AGENCY OF TRANSPORTATION

RIGHT - OF - WAY DETAIL SHEET

Metric

TABLE OF PROPERTY ACQUISITION

PARCEL NO.	PROPERTY OWNER	SHEET NO.	BEGINNING STATION	ENDING STATION	TAKE	REMAINDER	RIGHT			RECORDING DATA					REMARKS
					AREA ±	AREA ±	TYPE	(T)/(P)	AREA ±	TITLE	DATE	TOWN / CITY	BOOK	PAGE	
52A	BISHOP JOHN A. MARSHALL SCHOOL, INC.	93, 94,	7+391.986 LT	7+520.000 LT	0.68 HA					CONDEM	3/12/2012	MORRISTOWN	169	298-312	73,197 SF±
		94A, 95,	7+391.6 LT	BMD 4+133.1 LT			CONST	(T)	804 SM						INCL. E.C., PDF & BF; 8,654 SF±
		95A	7+394.4 LT	7+439.1 LT			SLOPE	(P)	120 SM						1,292 SF±
			7+395.532 RT	7+391.986 LT			REMOVE & REPLACE	(T)							I.P.
			7+400.7 LT	7+808.6 LT			LANDSCAPE	(T)							PLANT TREES
			7+441.7 LT	BMD 4+060.0 LT			SLOPE	(P)	885 SM						9,526 SF±
			7+445.7 LT	BMD 4+093.2 LT			INSTALL	(T)	145 SM						SIDEWALK; 1,550 SF±
			7+447.1 LT	7+493.8 LT			INSTALL & MAINTAIN	(P)	116 SM						CULVERT; 1,249 SF±; INCL. HEADWALL
			7+449.3 LT	BMD 4+100.0 LT			UTILITY	(P)	578 SM						UNDERGROUND CONDUITS; 6,222 SF±
			7+462.0 LT	BMD 4+090.8 LT			INSTALL	(T)							GUARD RAIL
			7+462.5 LT	BMD 4+133.0 RT			DRIVE	(T)	0.10 HA						10,764 SF ±
			7+482.7 LT	7+555.3 LT			SLOPE	(T)	851 SM						9,160 SF ±
			7+493.0 LT	7+499.8 LT			CUL, DR, & DIT.	(P)							
			BMD 4+087.4 RT	BMD 4+097.4 RT			REMOVE	(T)							300MM HDPE
			BMD 4+087.7 LT	BMD 4+097.5 RT			INSTALL	(T)							CULVERT
			7+535.9 LT	7+816.1 LT			CONST	(T)	0.14 HA						INCL. PDF, PAVEMENT REMOVAL; 15,070 SF±
			7+559.4 LT	7+562.3 LT			INSTALL & MAINTAIN	(P)							DRAIN INLET & HEADWALL
			BMD 4+060.0 LT	BMD 4+133.1 LT			SLOPE	(T)	439 SM						4,726 SF±
			7+520.0 RT	7+562.3 RT			SLOPE	(T)	394 SM						4,241 SF±; INCL. PAVEMENT REMOVAL
			7+520.0 RT	7+538.8 RT			ACCESS	(T)	345 SM						3,714 SF±
			7+520.9 RT	7+633.4 RT			CONST	(T)	504 SM						INCL. E.C.& PDF; 5,425 SF±
			7+520.0 RT	7+542.0 RT			LANDSCAPE	(T)							PLANT TREES
			7+520.0 RT	7+539.3 RT			DITCH	(P)	118 SM						INCL. TEMP. PAVEMENT REMOVAL; 1,270 SF±
			VT 100 3+064.0 LT	VT 100 3+089.8 LT			REMOVE	(T)							CULVERTS
			VT 100 3+092.1 LT	VT 100 3+123.5 LT			LANDSCAPE	(T)							PLANT TREES
			7+545.2 RT	7+551.0 LT			ALL R.T. & I.								WATER LINE
			7+549.9 RT	7+555.6 LT			ALL R.T. & I.								SEWER LINE
			7+559.0 LT	7+813.5 LT			SLOPE	(T)	862 SM						9,279 SF±
			7+621.7 RT	7+635.6 RT			SLOPE	(T)	17 SM						183 SF±
			VT 100 3+067.4 LT	VT 100 3+132.8 LT			SLOPE	(T)	283 SM						INCL. PAVEMENT REMOVAL; 3,046 SF±
			VT 100 3+096.2 LT				REMOVE & RESET	(T)							SIGN WITH LIGHTS
52B		93,94,	7+392.684 RT	VT 100 3+140.000 LT	0.14 HA		ALL R. T. & I.								VT. RTE. 100 HWY. EASE., 14,962 SF±
		94A													
52C		94, 94A,	7+520.000 LT	7+806.141 LT	0.60 HA										64,586 SF±; LIMITED ACCESS
		95, 95A													
53	NOT USED														
54A	MATURA, DONALD & SCHULER, KATHY	92,92A	6+883.055 RT	6+956.973 RT	540 SM					WD	5/25/2011	MORRISTOWN	159	172-173	5,813 SF±
			6+890.3 RT	6+954.1 RT			CONST	(T)	167 SM						INCL. PDF; 1,798 SF±
			6+896.9 RT	6+917.3 RT			SLOPE	(P)	16 SM						172 SF±
			6+934.0 RT	6+938.9 RT			SLOPE	(P)	8 SM						86 SF±
			6+944.2 RT	6+955.4 RT			SLOPE	(P)	33 SM						355 SF±
			6+956.938 RT	6+955.386 RT			REMOVE & REPLACE	(T)							I.P.
			6+946.2 RT	6+954.7 RT			UTILITY	(P)	53 SM						571 SF±
54B		92,92A	6+884.704 RT	6+958.613 RT	542 SM		ALL R. T. & I.								VT. RTE. 100 HWY. EASE., 5,834 SF±
55	BUKER, THEODORE E. - LESSOR	103,104	VT15&100 14+128.591 RT	VT15&100 14+214.548 RT	886 SM		ALL R. T. & I.			WD	5/27/2011	MORRISTOWN	159	219-221	VT. RTE. 15&100 HWY. EASE., 9,537 SF±
	FRED'S PLUMBING AND HEATING, INC. -		VT15&100 14+167.8 RT	VT15&100 14+171.4 RT			REMOVE & RESET	(T)		SA	6/8/2011	MORRISTOWN	160	32-35	FENCE
	LESSEE		VT15&100 14+176 RT												DRIVE 5.5 M (18') WIDE, MM 0068
			VT15&100 14+180.2 RT	VT15&100 14+191.9 RT			REMOVE & RESET	(T)							FENCE
			VT15&100 14+190.8 RT	VT15&100 14+191.1 RT			INSTALL	(T)	5 SM						E.C.; 54 SF±
			VT15&100 14+197 RT												DRIVE 9.0 M (29.5') WIDE, MM 0069
			VT15&100 14+202.8 RT	VT15&100 14+206.3 RT			REMOVE & RESET	(T)							FENCE
			VT15&100 14+203.4 RT	VT15&100 14+214.8 RT			INSTALL	(T)	11 SM						E.C., 118 SF ±
			9+948.3 RT	9+958.3 LT			ALL R. T. & I.								WATER LINE
			9+948.3 RT	9+958.3 LT			D&C	(T)							WATER LINE
56A	ARI'S VERMONT REAL ESTATE HOLDINGS,	103	VT15&100 14+291.414 RT	VT15&100 14+308.012 RT	30 SM					WD	9/26/2011	MORRISTOWN	163	109-111	323 SF ±
	LLC		VT15&100 14+291.6 RT	VT15&100 14+296.8 RT			UTILITY	(P)	15 SM	SLV AGR	9/26/2011	MORRISTOWN	163	112-115	161 SF±
			VT15&100 14+291.6 RT	VT15&100 14+297.0 RT			INSTALL	(T)	5 SM	SAG	9/26/2011	MORRISTOWN	163	116-120	E.C. & PDF; 54 SF±
			VT15&100 14+291.414 RT	VT15&100 14+291.566 RT			REMOVE & REPLACE	(T)							I.P.
			VT 15&100 14+294.4 RT				INSTALL & MAINT.	(P)							GUY WIRE & ANCHOR

TABLE OF REVISIONS

REVISION NO.	SHEET NO.	DESCRIPTION	DATE

PLAN LEGEND

- EXISTING RIGHT-OF-WAY
- TAKING WITH ACCESS
- TAKING WITHOUT ACCESS
- CLEAR ZONE (CZ)
- PROPERTY LINE (P / L)
- TOE OF SLOPE
- TOP OF CUT
- SLOPE RIGHT (SR (P))
- CONSTRUCTION RIGHT (CONST.(T))
- PROJECT DEMARCATION FENCE (PDF — PDF)

D&C	-DISCONNECT & CONNECT
EC	-EROSION CONTROL
(P)	-PERMANENT
(T)	-TEMPORARY
DR.	-DRAINAGE RIGHT
DIT.	-DITCHING RIGHT
CH.	-CHANNEL RIGHT
DRIVE	-DRIVE RIGHT
CUL.	-CULVERT RIGHT
C&T	-CLEARING & TRIMMING RIGHT
SR	-SLOPE RIGHT
UE	-UTILITY EASEMENT

APPROVED: HARRY PETROVS DATE: 12-14-10
CHIEF, PLANS & TITLES

PLOT DATE: 4/2/2012

PROJECT NAME: **MORRISTOWN**
PROJECT NUMBER: **STP F 029-1(2)**

FILE NAME: **R78D082.XLS**
PROJECT LEADER: **J. HARRIS**
DESIGNED BY: **McFARLAND JOHNSON**
R.O.W. DETAIL SHEET #11

PLOT DATE:
DRAWN BY: **M. TROTTIER**
CHECKED BY: **E. PIERCE**
SHEET **27E** OF **123**