EXISTING GUARDRAIL INVENTORY								PROTECTION PLAN	
BEGIN STA.	END STA.	OFFSET	LENGTH (LF)	RETAIN/REPLACE (Y/N)	APPROX. OFFSET DISTANCE FROM PROPOSED CENTERLINE TO FACE OF EXISTING RAIL (LF)	EXISTING RAIL TYPE (POST AND BARRIER)	ASSESSED CONDITION (GOOD/FAIR/POOR)	CONSTRUCTION CONDITION	900.640 BARRIER FOR TEMPORARY TRAFFIC PROTECTION (LF)
B 88+73.0	B 89+02.5	RT	29.5	Y	15-16	STEEL W-BEAM	POOR	LEAVE IN PLACE FOR ALL OPERATIONS AND REMOVE AND INSTALL NEW AFTER COLD MIX LIFT OR TYPE IIIS IS COMPLETE.	-
B 88+82.0	B 89+26.0	LT	63	Y	15-16	STEEL W-BEAM	FAIR	LEAVE IN PLACE FOR ALL OPERATIONS AND REMOVE AND INSTALL NEW AFTER COLD MIX LIFT OR TYPE IIIS IS COMPLETE.	-
B 93+94.0	B 115+81.0	LT	2187	Y	18-21	STEEL W-BEAM	FAIR	LEAVE IN PLACE FOR ALL OPERATIONS AND REMOVE AND INSTALL NEW AFTER COLD MIX LIFT OR TYPE IIIS IS COMPLETE.	-
B 117+49.0	B 118+73.0	LT	124	Y	19-20	STEEL W-BEAM	POOR	LEAVE IN PLACE FOR ALL OPERATIONS AND REMOVE AND INSTALL NEW AFTER COLD MIX LIFT OR TYPE IIIS IS COMPLETE.	-
B 117+61.0	B 118+85.0	RT	124	Y	19-21	STEEL W-BEAM	POOR	LEAVE IN PLACE FOR ALL OPERATIONS AND REMOVE AND	-
B 119+85.0	B 136+01.0	LT	1616	Y	14-21	STEEL W-BEAM	FAIR	STA 119+45 TO 130+50 LEAVE IN FOR ALL OPERATIONS. 130+50 TO 136+01 REMOVE AND RESET TO FACE OF RAIL 17 FEET OFF PROPOSED CENTERLINE BEFORE SHOULDER RECONSTRUCTION AND REMOVE AND RESET AND INSTALL NEW AFTER COLD MIX LIFT OR TYPE IIIS IS COMPLETE.	550.0 ~~551~~
								TOTAL =	**14252.5**

FILE NAME = V:\Projects\ANY\K2\22426\CADD_MSTN\z10b214_cotpp_03.dgn
DATE/TIME = 3/17/2014
USER = 4916

CONSTRUCTION OPERATIONS TRAFFIC PROTECTION PLAN SHEET #3

PROJECT NAME: STOCKBRIDGE-BETHEL

PROJECT NUMBER: STP 2910(1)

FILE NAME: z10b214_cotpp_03.dgn
PROJECT LEADER: D.E.G.
DESIGNED BY: L.M.B.
IPARM FILE: z10b214cotpp03.i

PLOT DATE: 3/17/2014
DRAWN BY: W.G.P.
CHECKED BY: J.P.S.
SHEET 390 OF 397