DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
MIDDLETOWN SPRINGS NB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
NB	0.000	C	VD-024	60	7.5								2 ~~1~~		X													
		C	VD-024	72	10		Middletown Springs / Tinmouth	5.00								2		X									4	
		C	VD-700	6	10		1330 1111 0000 / 1330 1124	0.42																		INSTALL ON LH POST BELOW MIDDLETOWN SPRINGS.			E-138
		C	VD-700	6	10			0.42																		INSTALL ON RH POST BELOW TINMOUTH. LEAVE BOTTOM SET OF NUMBERS BLANK.			E-138
NB	0.525	A	W1-2R	30	30		RIGHT CURVE				1		1		X											RELOCATE ASSEMBLY 300 FEET NORTH OF EXISTING.			
		A	W13-1	18	18		40 MPH ADVISORY				1		1															
NB	0.582	A	W1-2R	30	30		RIGHT CURVE					1				1		X								INSTALL 300 FEET NORTH OF EXISTING.			
		A	W13-1	18	18		40 MPH ADVISORY					1														THINNING AND TRIMMING			
NB	0.965	A	W1-4R	30	30		RIGHT REVERSE CURVE			1				X														
NB	1.187	A	W11-7	30	30		EQUESTRIAN				1	2 ~~1~~	2 ~~1~~		X	1		X								RETAIN SIGN AND INSTALL ON NEW POST.			
NB	1.541	A	W11-5	30	30		FARM MACHINERY			1				X												THINNING AND TRIMMING			
NB	1.615	C	VR-017	24	30								1		X											DAISY HOLLOW RD (TH-20)			
		C	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS	5.00								1		X									6	
NB	1.619	D	R1-1	30	30		STOP			1				X												DAISY HOLLOW RD (TH-20)			
NB	2.140	A	W1-10R	30	30		MODIFIED RIGHT CURVE				1	1	1		X	1		X								RETAIN SIGNS AND INSTALL ON NEW POST.			
SIGN SUMMARY SHEET							SHEET TOTALS	10.84	0.00	3	4	~~4~~ 5	~~6~~ 8	0	0	6		90.0		0	0.0	0.0	0.0	0.0				
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB				
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	44.1	0.0	42	13	13	22	0	0	16		240.0		0	0.0							

PROJECT NAME: **PAWLET - WEST RUTLAND**
PROJECT NUMBER: **STPG SIGN(37)**

FILE NAME: **10C340** PLOT DATE: **5/6/2011**
PROJECT MANAGER: **A. GAMBLE** DRAWN BY: **J. KELLY**
DESIGNED BY: **J. KELLY** CHECKED **A. GAMBLE**
MIDDLETOWN SPRINGS NB SHEET 1 SHEET **30** OF **61**