DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
MIDDLETOWN SPRINGS SB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																				"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
SB	3.499	F	R2-1	24	30		SPEED LIMIT 35			1				X														
SB	3.346	G	VR-017	24	30								1		X												BUXTON AVE. (TH-27)		
		G	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS	5.00								1		X									6	
SB	3.340	H	R1-1	30	30		STOP			1				X													BUXTON AVE. (TH-27)		
SB	3.315	F	R2-1	24	30		SPEED LIMIT 35			1				X														
SB	3.255	G	VR-017	24	30		THINNING AND TRIMMING						1	X													COY HILL RD. (TH-4)	THINNING AND TRIMMING	
		G	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS	5.00																			INSTALL NEW SIGN ON EXISTING POST.	6	
SB	3.250	H	R1-1	30	30		STOP			1				X													COY HILL RD. (TH-4)		
SB	3.111	F	R2-1	24	30		SPEED LIMIT 40			1				X														
SB	2.906	F	R2-1	24	30		SPEED LIMIT 50			1				X														
SB	2.272	F	W1-10L	30	30		MODIFIED LEFT CURVE			1				X														
SB	2.187	G	VR-017	24	30								1	X													GARRON RD. (TH-21)		
		G	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS	5.00																			INSTALL NEW SIGN ON EXISTING POST.	6	
SB	2.183	H	R1-1	30	30		STOP			1				X													GARRON RD. (TH-21)		
SB	1.693	F	W11-5	30	30																						SIGN AND POST ARE MISSING.		
							SHEET TOTALS	15.00	0.00	8	0	0	3	0	0	1	15.0			0	0.0	0.0	0.0	0.0				
								SF	SF	EA	EA	EA	EA	EA	EA	EA	FT			EA	LB	LB	LB	LB				
							TOWN DIRECTIONAL TOTALS	116.3	0.0	31	20	20	38	0	0	25	375.0			2	228.0							

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **PAWLET - WEST RUTLAND**
PROJECT NUMBER: **STPG SIGN(37)**

FILE NAME: **10C340**
PROJECT MANAGER: **A. GAMBLE**
DESIGNED BY: **J. KELLY**
MIDDLETOWN SPRINGS SB SHEET 6

PLOT DATE: **5/6/2011**
DRAWN BY: **J. KELLY**
CHECKED **A. GAMBLE**
SHEET **41** OF **61**