DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
READING NB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHS"-STANDARD HIGHWAY SIGNS			
		A	D1-1A	54	7.5		BROWNSVILLE 4 --->						1																
		A	D1-1S	54	7.5		MT ASCUTNEY SKI AREA 5 --->						1														**THIS SIGN WILL NOT BE REPLACED, THE RESORT IS CLOSED**			
		A	D1-1A	54	7.5		WINDSOR 10 --->						1																
		A	VD1-1A	72	12		S. Woodstock 8 ↑	6.00								2	15.5' 14.5' X									INSTALL THE NEW SIGNS IN THE ORDER AS SHOWN; THE NEW SIGNS HAVE UPPER AND LOWER CASE LETTERS; THE NEW TOP TWO SIGNS HAVE THE UP ARROWS IN THE CORRECT LEFT-SIDE POSITION;		4	
		A	VD1-1A	72	12		Woodstock 13 ↑	6.00																			4	
		A	VD1-1A	72	12		Brownsville 4 →	6.00																		NOTE THE CHANGE IN SIGN CODES FOR THE NEW SIGNS		4	
		A	VD1-1A	72	12		Windsor 10 →	6.00																				4	
NB	1.792	A	M3-1	24	12		SIX SIGN ROUTE MARKER ASSEMBLY						1		X														
		A	M1-5	30	24								1																
		A	M6-3	21	15								1																
		A	M3-2	24	12								1																
		A	M1-5	24	24								1																
		A	M6-1	21	15								1																
		A	M3-1	24	12		(SEE NEXT PAGE)	2.00								2	15.75' 15.25' X								#1A	GREEN ON WHITE USE A #1A SIGN FRAME TO BRACE THE TWO SIGN POSTS TOGETHER	X		
		A	M1-5	30	24		(SEE NEXT PAGE)	5.00																				E-136B
SIGN SUMMARY SHEET VERMONT AGENCY OF TRANSPORTATION							SHEET TOTALS	31.00 SF	0.00 SF	0 EA	0 EA	0 EA	9 EA	0 EA	0 EA	4 EA	61.0 ~~60.00~~ FT												
							TOWN DIRECTIONAL TOTALS	243.68	0.00	8	2	2	43	0	0	38	570.00												

PROJECT NAME: READING-WOODSTOCK
PROJECT NUMBER: STPG SIGN (38)

FILE NAME: READING VT-106 NB
PROJECT MANAGER: A. GAMBLE
DESIGNED BY: M. MILLER
READING VT-106 NORTHBOUND 4

PLOT DATE: 4/7/2011
DRAWN BY: M. MILLER
CHECKED BY: A. GAMBLE
SHEET 12 OF 49