STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 25

MILE MARKER, STATION OR SIGN NUMBER		SIGN DIMENSIONS			NEW & SALVAGED SIGNS				EXIST POST		NEW SIGN POSTS																					REMARKS	SIGN DETAIL		
											NO. OF POST	FLANGED CHANNEL (LB / FT)			SQUARE STEEL (in) (LB / FT)			ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (IN) (LB / FT)			FOUND-ATION	TUBULAR STEEL Ø (IN) (LB / FT)				W-SHAPE STEEL					SHSM = FHWA STANDARD HIGHWAY SIGNS AND MARKINGS BOOK	DETAIL IN SHSM	DETAIL ON SHEET NUMBER	STANDARD SHEET NUMBER
		EACH	WIDTH (in)	HEIGHT (in)	"A"	"B"	SALV SIGN	SALV TIS	RETAIN	SALVAGE		1.12	2.00	3.00	1.75 1.88	2.00 2.42	2.50 3.35			3.00 1.30	4.00 1.70	4.0 MOD 1.70		3.00 7.60	3.50 9.00	4.00 10.80	5.00 14.60	FTG. SIZE 24"	FTG. SIZE 30"	WEIGHT	POST SIZE	SIGN FRAME REQUIRED				
OPTION ITEMS																																				
MM W 3.023 LT WILLIAMSTOWN	BRIDGE 7 VT 64 5-22-17	1	6	10	0.42						1				8			8.5 X															VD-701 --- REMOVE EXISTING SIGN AT MM W 3.023 LT AND REPLACE IN EXISTING LOCATION			T-42
MM W 3.038 RT WILLIAMSTOWN	5-16-17	1	48	24	8.00						2					30		13 X 13.25															W1-6R --- REMOVE EXISTING SIGN AT MM W 3.038 RT AND REPLACE IN EXISTING LOCATION	SHSM		
MM W 3.040 RT WILLIAMSTOWN	LEGAL LOAD LIMIT 24,000 POUNDS 5-16-17	1	24	30			1				1					15		15 X															VR-017 --- REMOVE EXISTING SIGN AT MM W 3.040 RT AND SALVAGE ONTO A NEW POST IN EXISTING LOCATION			T-70
MM W 3.047 RT WILLIAMSTOWN	STOP 5-16-17	1	30	30	6.25						1					15		13.25 X															R1-1 --- REMOVE EXISTING SIGN AT MM W 3.047 RT AND REPLACE IN EXISTING LOCATION	SHSM		
	CORRECTED 7-28-17 ~~0140~~ 0917 0303 0640 *WRONG PER PLAN	1	6	10	0.42																												VD-700 --- REMOVE EXISTING SIGN AT MM W 3.047 RT AND REPLACE IN EXISTING LOCATION. MOUNT MILE MARKER BACK TO BACK WITH STOP SIGN			T-44
MM W 3.049 RT WILLIAMSTOWN	Mtn View Dr 5-16-17	1	60	12	5.00						3					45		10.25 X 10.50 11.25															D3-1 --- REMOVE EXISTING SIGN AT MM W 3.049 RT AND REPLACE IN EXISTING LOCATION AT A 90° TO D3-1 SIGN		136	
	Rood Pond Rd	1	66	12	5.50																												D3-1 --- REMOVE EXISTING SIGN AT MM W 3.049 RT AND REPLACE IN EXISTING LOCATION AT A 90° TO D3-1 SIGN		136	
MM W 3.051 RT WILLIAMSTOWN	STOP	1	30	30	6.25						1					15		14.5 X															R1-1 --- REMOVE EXISTING SIGN AT MM W 3.051 RT AND REPLACE IN EXISTING LOCATION	SHSM		
	CORRECTED 7-28-17 ~~0140~~ 0917 0303 0640 *WRONG PER PLAN	1	6	10	0.42																												VD-700 --- REMOVE EXISTING SIGN AT MM W 3.051 RT AND REPLACE IN EXISTING LOCATION. MOUNT MILE MARKER BACK TO BACK WITH STOP SIGN			T-44
															FT 8	FT 120	FT		EA				LB	LB	LB	LB								
	TOTALS				SF 32.26	SF	EA. 1	SF				FT			FT 128					LB			EA.	LB				EA.	EA.	LB					

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDELINE."

PROJECT NAME: NORTHFIELD-WILLIAMSTOWN
PROJECT NUMBER: STP 2959(I)

FILE NAME: zl5v022tsss.dgn
PROJECT LEADER: C. LATHROP
DESIGNED BY: J. GOODALL
TRAFFIC SIGN SUMMARY SHEET 25

PLOT DATE: 4/26/2016
DRAWN BY: O. DALMER
CHECKED BY: C. LATHROP
SHEET 129 OF 202