FIELD BOLT LIST

LINE	NO REQ'D.	BOLT DIAM.	BOLT LEN.	BOLTS/CONN	# OF CONN.	GREP	THICKNESS OF PCS. CONNECTED						WASH CODE	PIECES CONNECTED AND REMARKS
1														
2														INT. DIAPHRAGMS
3	432	$\frac{7}{8}$	$2\frac{1}{2}$	8	48	$1\frac{1}{16}$	$\frac{1}{2}$	$\frac{9}{16}$					1	Conn. Plate ~ Diaphragm Web
4														

WASHER CODES

1: 1 Hard Flat Washer

FIELD BOLT SUMMARY

EXACT COUNT - NONE EXTRA

LINE	NO. OF BOLTS	BOLT DIAM.	TYPE	BOLT LEN	ACTUAL COUNT	REMARKS
1	432	$\frac{7}{8}$	A325 Type 3	$2\frac{1}{2}$	432	
2						
3	432	Hard Flat Washers	for $\frac{7}{8}$ ø	BOLT	F436-3	
4						
5						
6						

NOTES:

1. FOR GENERAL NOTES SEE DRAWING GN1.

REV.	DATE	REMARKS	DWN	CHK	APVL	SHOP
0						

MATERIAL: | SURFACE PREP. & PAINT: | HOLES: | SHOP BOLTS:

DESCRIPTION: FIELD BOLTS

CASCO BAY STEEL STRUCTURES, INC.
1 WALLACE AVE. PHONE (207) 780-6722
SOUTH PORTLAND, ME 04106 FAX. (207) 780-6726

TEMBOR 3204

STRUCTURE: VT RTE 131 OVER TWENTYMILE STREAM
WINDSOR COUNTY
VERMONT AGENCY OF TRANSPORTATION

DRAWN: EEO DATE: 11/22
CHKD: DO DATE: 11/25

LOCATION: CAVENDISH, VERMONT
PROJ NO. ER BRF 0146(13)
CUSTOMER: COLD RIVER BRIDGES, LLC

JOB NO. 541
DWG NO. E2
REV. 0