STATE OF VERMONT
AGENCY OF TRANSPORTATION

PRECAST CATTLE PASS QUANTITY SHEET

MORRISTOWN STP HES 030-2(28)	TOTALS			DESCRIPTIONS		
CATTLE PASS	ROUND	CATTLE PASS TOTAL	FINAL	UNIT	ITEMS	ITEM NUMBER
900		900		CY	STRUCTURE EXCAVATION	204.25
710		710		CY	GRANULAR BACKFILL FOR STRUCTURES	204.30
10		10		GAL	WATER REPELLENT, SILANE	514.10
1		1		LS	PRECAST CONCRETE STRUCTURE (8'-0" X 6'0" X 64'-0" CATTLE PASS)	540.10

DETAILED SUMMARY OF QUANTITIES		
QUANTITIES	UNIT	ITEMS

PROJECT NAME:	MORRISTOWN
PROJECT NUMBER:	BRS 0240(3)S/STP HES 030-2(28)
FILE NAME: s78f329qty.dgn	PLOT DATE: 12-APR-2017
PROJECT LEADER: C. CARLSON	DRAWN BY: C. BURRALL
DESIGNED BY: C. BURRALL	CHECKED BY: J. LACROIX
CATTLE PASS QUANTITY SHEET	SHEET 17 OF 175