DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 2.00 2.50 (LB / FT) 1.88 2.42 3.35	TUBULAR STEEL Ø (IN) 3.00 3.50 4.00 5.00 (LB / FT) FOUNDATION 7.60 9.00 10.80 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
SB BETHEL VT 12							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN													"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
SB	5.627	F	W2-2R	30	30		RIGHT SIDE ROAD					1				1	14.0' X			SALVAGE TO 150 FT± SOUTH OF THE PREVIOUS POSITION AT MP 5.655			
		F	W16-8A	24	18		GILEAD BROOK RD (PLAQUE)					1											
SB	5.530	F	D3-1	30	5		GILEAD BROOK RD						1		X					GILEAD BROOK RD (TH-7)			
		F	D3-1	60	12		Gilead Brook Rd	5.00								2	11.0'/11.0' X			DUE TO SIGN WIDTH, INSTALL INDEPENDENTLY ON THE LEGAL LOAD LIMIT SIGN SIDE OF TH-7		13	
SB	5.529	G	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS				I	I	1		X				SIGN WAS RECENTLY INSTALLED.	GILEAD BROOK RD (TH-7)			
		G	VR-017	24	30			0.00 ~~5.00~~								1	14.0' X					6	
SB	5.522	H	R1-1	30	30		STOP 0120 1404 0552						1		X					GILEAD BROOK RD (TH-7)			
		H	R1-1	30	30			6.25			I	I	I			1	14.0' X				X		
SB	5.515	F	W8-13	30	30		BRIDGE ICES BEFORE ROAD	6.25								1	15.0' X			INSTALL BEHIND RAIL ~~35~~ 100' FT± SOUTH OF THE STOP SIGN AT MP 5.522	X		
SB	5.445	F	OM3-R	12	36		BRIDGE 38 VT 12						1		X								
		F	OM3-R	12	36			3.00			I	I	I			1	11.0' X			INSTALL AT 4 FT VERTICAL CLEARANCE	X		
SB	5.381	E	OM3-L	12	36								1		X					THIS SIGN FACES NB TRAFFIC			
		E	OM3-L	12	36			3.00								1	11.0' X			INSTALL AT 4 FT VERTICAL CLEARANCE	X		
SB	5.329	F	VW-529	30	30		EMERGENCY VEHICLES ENTERING EMERGENCY VEHICLES ENTERING LEFT						1		X								
		F	VW-205	36	36			9.00								2	14.0'/14.0' X					6	
SIGN SUMMARY SHEET							SHEET TOTALS	~~32.50~~ 37.50	0.00	0	~~3~~ 0	~~5~~ 2	~~8~~ 6	0	0	10	~~129.0~~ 150.0	0	0.0	0.0	0.0	0.0		
								SF	SF	EA	EA	EA	EA	EA	EA	EA	FT	EA	LB	LB	LB	LB		
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	237.8	0.0	8	9	9	52	0	0	53	795.0	0	0.0					

PROJECT NAME: **HARTLAND-BETHEL**
PROJECT NUMBER: **STPG SIGN (40)**
FILE NAME: **BETHEL VT ROUTE 12 SB**
PROJECT MANAGER: **AMY GAMBLE**
DESIGNED BY: **M. MILLER**
BETHEL VT-12 SOUTHBOUND 2
PLOT DATE: **8/1/2012**
DRAWN BY: **M. MILLER**
CHECKED **AMY GAMBLE**
SHEET **78** OF **85**