DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
SB BETHEL VT 12							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
SB	5.199	F	W1-2R	30	30		CURVE RIGHT						1		X											NOTE LOCATION AS REFERENCE FOR THE NEXT SIGN			
		F	W13-1P	18	18		0120 1404 0520 35-MPH (PLAQUE)				I	I	I 1													DISCARD THE MILE MARKER			
SB	5.111	F	W1-2R	30	30			6.25								1		15.0' X								INSTALL BEHIND RAIL 465 FT± SOUTH OF THE SIGNS REMOVED AT MP 5.199	X		
		F	W13-1P	24	24		35 MPH	4.00																			X		
SB	4.656	F	W1-2L	30	30		CURVE LEFT						1		X														
SB	4.602	F	VD-700	6	8		MILE MARKER 0120 / 1404 / 0460				1		1		X											SALVAGE THIS MILE MARKER, REMOVE THIS POST			
		F	W1-4L	30	30			6.25								1		15.0' X									X		
		F	VD-700	6	8		MILE MARKER 0120 / 1404 / 0460					1														INSTALL UNDER THE CURVE WARNING SIGN AT 4 FT VERTICAL CLEARANCE			
SB	4.305	F	W1-4L	30	30		LEFT REVERSE CURVE						1		X											NOTE LOCATION AS REFERENCE FOR THE NEXT SIGN			
		F	W13-1P	18	18		35-MPH (PLAQUE)						1																
		F	VD-701	6	8		BRIDGE 35 VT 12 BRIDGE PLAQUE				1		1													BRIDGE PLAQUE BR#12			
		F	VD-701	6	8		BRIDGE PLAQUE					1				1		9.0' X								SALVAGE THE BRIDGE PLAQUE ONTO A NEW POST; INSTALL AT 4 FT VERTICAL CLEARANCE			
SB	4.220	F	W1-10L	36	36			9.00								2		15.0'/15.0' X								INSTALL 450 FT± SOUTH OF THE SIGNS AT MP 4.305	X		
		F	W16-8P	42	8		Camp Brook Rd	2.33																		SPAN THE PLAQUE ACROSS BOTH POSTS		8	
SB	4.122	F	VD1-1A	72	12		Rochester 10	6.00								2		11.0'/11.0' X								INSTALL 515 FT± SOUTH OF THE SIGNS INSTALLED AT MP 4.220		9	
SIGN SUMMARY SHEET							SHEET TOTALS	33.83	0.00	0	~~3~~ 2	~~3~~ 2	~~8~~ 7	0	0	7		~~105.0~~ 91.0		0	0.0	0.0	0.0	0.0					
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB					
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	237.8	0.0	8	9	9	52	0	0	53		795.0		0		0.0							

PROJECT NAME: **HARTLAND-BETHEL**
PROJECT NUMBER: **STPG SIGN (40)**
FILE NAME: **BETHEL VT ROUTE 12 SB**
PROJECT MANAGER: **AMY GAMBLE**
DESIGNED BY: **M. MILLER**
BETHEL VT-12 SOUTHBOUND 3
PLOT DATE: **8/1/2012**
DRAWN BY: **M. MILLER**
CHECKED: **AMY GAMBLE**
SHEET **79** OF **85**