DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
JAMAICA VT-30 NB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
		C	VR-017	24	30			5.00																			6
NB	3.859	A	W11-2	30	30	FYG	PEDESTRIAN AHEAD ADVANCE WARNING SIGN			1				X														
		A	W16-7	24	12	FYG	DOWNWARD ARROW			1																		
NB	3.859	A	D3-1	UNK	UNK								1		X													
		A	D3-1	52	12			4.33								2		11'-0" 11'-5" X							FIELD LOCATE AS TO NOT BLOCK OTHER SIGNAGE.		11	
NB	3.859	C D	VD-700 R1-1	6 30	10 30								1 1	~~X~~	X												FACTORY ST (TH-50)			
		C D	VD-700 R1-1	6 30	10 30		0300 1309 0386	0.42 6.25								1		X								X		
NB	3.892	A	R7-2S	24	36		NO PARKING 12AM TO 6 AM, NOV 1 -APR 1						1	X														
		A	R8-3	24	24			4.00																		INSTALL ON EXISTING FLANGED CHANNEL SIGN POST.	X		
		A	VR-122	24	12			2.00																			6
NB	3.915	A	W11-8	30	30								1	X														
		A	W11-8	30	30			6.25																		INSTALL ON EXISTING FLANGED CHANNEL SIGN POST.	X		
			SKIP TO NORTH SIDE OF BRIDGE #30																									
NB	4.180	A	R2-1	24	30								1		X													
		A	R2-1	24	30			5.00								1		14'-3" X								X		
SIGN SUMMARY SHEET							SHEET TOTALS	~~33.25~~ ~~32.83~~	0.00	2	0	0	~~6~~ ~~5~~	0	0	~~4~~ ~~3~~		~~60.0~~ ~~45.0~~		0	0.0	0.0	0.0	0.0				
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB				
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	~~438.5~~ ~~443.5~~	0.0	~~32~~ ~~29~~	~~2~~ ~~1~~	~~2~~ ~~1~~	~~88~~ ~~78~~	0	0	~~63~~ ~~62~~		~~945.0~~ ~~930.0~~		0	0.0							

PROJECT NAME: **STATEWIDE SOUTHWEST REGION**
PROJECT NUMBER: **STPG SIGN(41)**

FILE NAME: **12C118**
PROJECT MANAGER: **A. GAMBLE**
DESIGNED BY: **J. KELLY**
JAMAICA NB SHEET 7

PLOT DATE: **2/13/2013**
DRAWN BY: **J. KELLY**
CHECKED **A. GAMBLE**