DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) (LB / FT) 1.75 1.88	SQUARE STEEL (IN) (LB / FT) 2.00 2.42	SQUARE STEEL (IN) (LB / FT) 2.50 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) (LB / FT) 3.00 7.60	TUBULAR STEEL Ø (IN) (LB / FT) 3.50 9.00	TUBULAR STEEL Ø (IN) (LB / FT) 4.00 10.80	TUBULAR STEEL Ø (IN) (LB / FT) 5.00 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
ORWELL VT-73 EB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
EB	3.334	A	W1-6	48	24								1	X															
		A	W1-6L	48	24			8.00																			X		
		B	W1-6R	48	24			8.00																					
EB	4.083	A	W1-2L	30	30		LEFT CURVE						1		X														
EB	4.102	A	W1-4L	30	30			6.25								1		16.5 X									INSTALL 100FT EAST OF EXISTING	X		
EB	4.415	A	S3-1	36	36	FYG		9.00								2		14.25 X 14.25									INSTALL 25FT WEST OF EXISTING	X		
EB	4.420	A	W1-10L	30	30		MODIFIED LEFT CURVE						1		X														
		A	S3-1T	30	30		SCHOOL BUS STOP AHEAD						1																	
EB	4.452	A/B	D3-1	UNK.	12								1		X														
		A/B	D3-1	62	12		Rabbit Run Pvt	5.17								2		11.0 X 11.0										11	
EB	4.453	A	W1-10aL	36	36			9.00								2		14.5 X 14.75									INSTALL 175 EAST OF EXISTING	X		
EB	4.449 - 4.529	A/B	N/A	6	8		INSTALL (6) NEW DELINEATOR ASSEMBLIES																				INSTALL 6 BACK TO BACK DELINEATOR ASSEMBLIES AT 85 FT SPACINGS. SEE SHEET 4.			
EB	4.538	C	VR-017	24	30								1	X													EXISTING POST WAS DAMAGED			
		C	VR-017	24	30		LEGAL LOAD LIMIT 24,000 POUNDS	5.00								1		14.5 X									HORTON RD (TH-44)		9	
EB	4.542	A/B	D3-1	UNK.	UNK.								1		X														
SIGN SUMMARY SHEET							SHEET TOTALS	~~50.42~~ ~~42.42~~	0.00	0	0	0	~~7~~	0	0	~~8~~ ~~7~~		~~110.75~~ ~~105.0~~		0	0.0	0.0	0.0	0.0					
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB					
VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	285.3	0.0	1	3	3	56	0	0	35		525.0		0	0.0								

PROJECT NAME: **STATEWIDE-SOUTHWEST**
PROJECT NUMBER: **STPG SIGN(47)**
FILE NAME: **z12c534TSS.xlsm**
PROJECT MANAGER: **D. BRYANT**
DESIGNED BY: **B. TOOTHAKER**
PLOT DATE: **9/12/2014**
DRAWN BY: **B. TOOTHAKER**
CHECKED **K. KERN**
ORWELL EB SHEET 7
SHEET **20** OF **107**