DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB/FT) 1.88	SQUARE STEEL (IN) 2.00 (LB/FT) 2.42	SQUARE STEEL (IN) 2.50 (LB/FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB/FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB/FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB/FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB/FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
STOWE VT-108 NB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
NB	3.993	A	VW-054R	30	30		HIDDEN DRIVE RIGHT 6/22						1		X														
		A	UNK.	UNK.	UNK.		BUS STOP 6/22				1		1													SALVAGE AND RETURN TO TOWN			
		A	UNK.	UNK.	UNK.		UNKNOWN SIGN 6/22				1		1													SALVAGE UNKOWN SIGN AND RETURN TO TOWN			
		A	VW-133R	30	30		6/22	6.25								1		14.75 X										10	
NB	4.020	A/B	D3-1	UNK.	UNK.		TOPNOTCH DRIVE PVT 6/22				1		1		X											SALVAGE AND RETURN TO TOWN			
		A/B	D3-1	64	12		6/22	5.33								2		23.00 X									TOPNOTCH DRIVE PVT		11	
NB	4.236	A/B	D3-1	UNK.	UNK.		HARTSON RD PVT 6/22						1		X														
		A/B	D3-1	58	12		TRIM 7/7 6/22	4.83								2		21.25 X									HARTSON RD (PVT); FIELD LOCATE FOR VISIBILITY FROM VT 108		11	
NB	4.576	A/B	D3-1	UNK.	UNK.		LOWER SANBORN RD 6/22						1		X														
		A/B	D3-1	72	12		6/22	6.00								2		22.50 X									LOWER SANBORN RD (TH-21); FIELD LOCATE FOR VISIBILITY FROM VT 108		11	
NB	4.576	C	VR-017	24	30		LLL 24,000 LBS 6/22						1		X														
		C	VR-017	24	30		6/22	5.00								1		14.00 X									LOWER SANBORN RD (TH-21)		9	
		D	R1-1	30	30		6/22	6.25																			LOWER SANBORN RD (TH-21)	X		
NB	4.584	D	R1-1	30	30		6/22	6.25								1		13.50 X									LOWER SANBORN RD (TH-21); INSTALL 25 FT FROM EXISTING ALONG TOWN HIGHWAY, IN GRAVEL BETWEEN PAVEMENT AND STONE WALL	X		
NB	4.586	D	R1-1	30	30		STOP 6/22						1		X														
							SHEET TOTALS	~~39.91~~ 39.92 SF	0.00 SF	0 EA	3 EA	0 EA	8 EA	0 EA	0 EA	9 EA		~~109.0~~ 135.0 FT		0 EA	0.0 LB	0.0 LB	0.0 LB	0.0 LB					
							TOWN DIRECTIONAL TOTALS	418.6	0.0	36	15	6	85	0	0	79		1185.0		0	0.0									

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **STOWE - BERKSHIRE**
PROJECT NUMBER: **STPG SIGN (49)**
FILE NAME: **01 STOWE VT-108 NB TSS.xls** PLOT DATE: **6/24/2015**
PROJECT MANAGER: **D. BRYANT** DRAWN BY: **J. BLANCHARD**
DESIGNED BY: **J. BLANCHARD** CHECKED **K. KERN**
STOWE NB SHEET 10 SHEET **24** OF **131**