	DIRECTION	MILEPOINT	LOCATION CODE (SHEET 2)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB/FT) 1.88	SQUARE STEEL (IN) 2.00 (LB/FT) 2.42	SQUARE STEEL (IN) 2.50 (LB/FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB/FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB/FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB/FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB/FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION PROJECT SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
	CALAIS VT-14 NB							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS			
	NB	4.346	A	R2-1	24	30		SPEED LIMIT 35						1		X														
			A	R2-1	30	36			7.50							1		13'-0" X									X		
7/18/16	NB	4.408	A	W1-10	30	30		MODIFIED RIGHT CURVE						1		X														
			A	W1-10MR	30	30			6.25							1		13'-3" X									X		
	NB	4.410	A	S3-1	36	36	FYG	SCHOOL BUS STOP AHEAD			1				X														
7/20/16	NB	4.467	C	VR-017	24	30			5.00							1		12'-3" X									MARSHFIELD RD (TH-4); INSTALL 25 FT NORTH OF LIGHT POLE		6	
7/18/16	NB	4.477	C	VR-017	24	30		LLL 24,000 LBS				1	1	1			1		12'-9" X								CHURCH ST (TH-67); SALVAGE TO NEW POST 20 FT FURTHER ALONG CHURCH STREET FROM EXISTING			
	NB	4.478	C	R1-1	30	30		STOP					~~1~~	1			~~1~~		~~X~~								MARSHFIELD RD (TH-4); SALVAGE TO NEW POST 8 FT FURTHER ALONG MARSHFIELD RD FROM EXISTING			
																											STOP SIGN AND AT LEAST 8 FT FROM STREET NAME SIGNS			
	NB	4.480	A/B	D3-1	UNK.	UNK.		MARSHFIELD RD				1	1	1			~~2~~ 1		11'-0" X								MARSHFIELD RD (TH-4); SALVAGE AND MOUNT ON TWO POSTS; ORIENT SIGN FOR ROAD IN FRONT OF CHURCH			
7/20/16			C/D	D3-1	38	12		Church St	~~3.50~~ 3.17																		CHURCH ST (TH-67); MOUNT ABOVE MARSHFIELD RD SIGN WITH BRACKET; ORIENT SIGN FOR ROAD BEHIND CHURCH		8	
			C	VD-700	6	10		MILE MARKER					1														SALVAGE FROM STOP SIGN POST			
	NB	4.480	D	R1-1	30	30		STOP REMOVED STOP SIGN & ADDED "ONE WAY"	3.00			~~1~~		~~1~~		X	1		12'-0"								MARSHFIELD RD (TH-4); SALVAGE TO NEW LOCATION			
			C	VD-700	6	10		MILE MARKER				1		1													SALVAGE TO STREET NAME SIGN POST			
	SIGN SUMMARY SHEET							SHEET TOTALS	22.25 SF	0.00 SF	1 EA	3 EA	4 EA	4 EA	0 EA	0 EA	7 EA	105.0 FT		0 EA	0.0 LB	0.0 LB	0.0 LB	0.0 LB					
	VERMONT AGENCY OF TRANSPORTATION							TOWN DIRECTIONAL TOTALS	210.8	0.0	8	13	9	52	0	0	42	630.0		0	0.0								

PROJECT NAME: **CALAIS - GREENSBORO**
PROJECT NUMBER: **STPG SIGN (50)**
FILE NAME: **01 CALAIS VT-14 NB.xls**
PROJECT MANAGER: **D. BRYANT**
DESIGNED BY: **J. BLANCHARD**
CALAIS NB SHEET 4
PLOT DATE: **5/19/2015**
DRAWN BY: **J. BLANCHARD**
CHECKED **K. KERN**
SHEET **13** OF **66**