	DIR	MILEPOINT	LOCATION CODE	MUTCD CODE	WIDTH	HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (in) 1.75 (LB / FT) 1.88	SQUARE STEEL (in) 2.00 (LB / FT) 2.42	SQUARE STEEL (in) 2.50 (LB / FT) 3.35	FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHSM	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
	SUTTON			**US5**	**NB**			FYG-FLUORESCENT YELLOW-GREEN																			"SHSM" - STANDARD HIGHWAY SIGNS AND MARKINGS			
		0.000	C	VD-024	72	10		SUTTON / BURKE			1				2														
			C	VD-700	6	10		MM 0050, 0302, 0432			1																		
			C	VD-700	6	10		MM 0050, 0314, 0000			1																		
10/4/16	NB	0.036	A	R2-1	24	30		SPEED LIMIT 50						1		1			13'-3"									
			A	R2-1	24	30			5.00								1		X								X		
	NB	0.487	A	W1-2	30	30		RIGHT CURVE						1		1													
			A	W13-1P	18	18		40 MPH						1															
			A	W1-2	30	30			6.25								1		13'-3" X								X		
11/14/16	NB	2.049	A	VD3-1	54	12		MICHAUD DR SALVAGED S.S. & RELOCATED IT TO STOP SIGN MM 2.060			~~1~~	1		1	~~1~~												REQUIRES VEGETATION CLEARING			
10/4/16	NB	2.049	A	VR-017	24	30			5.00								1		12'-9" X								INSTALL PROPOSED SIGN 20 FT MIN. FROM STREET SIGN ON SOUTH SIDE OF MICHAUD DR			T-70
11/14/16	NB	2.060	D	R1-1	30	30		STOP						1		1													
			D	R1-1	30	30			6.25				1				1		13'-9" X								X		
10/4/16	NB	2.177	A	M3-1	24	12		NORTH						1		1													
			A	M1-4	24	24		US 5						1					14'-0"										
			A	M3-1	24	12			2.00								1		X								BLACK ON WHITE	X		
	SIGN SUMMARY SHEET							SHEET TOTALS	24.50 SF	0.00 SF	4 EA	0 EA	0 EA	6 EA	3 EA	4 EA	5 EA	75 FT											
	VERMONT AGENCY OF TRANSPORTATION							TOWN TOTALS	121.08	0.0	8.0	0.0	0.0	22.0	7.0	16.0	23	345.0											

PROJECT NAME: **STATEWIDE- NORTHEAST**
PROJECT NUMBER: **STPG SIGN(56)**
FILE NAME: **z15T007 US5-SUTTON-NB.xls** PLOT DATE: **5/4/2016**
PROJECT MANAGER: **B. BRESLEND** DRAWN BY: **O. DALMER**
DESIGNED BY: **O. DALMER** CHECKED BY: **B. BRESLEND**
SUTTON US5 NB 1 SHEET **42** OF **168**