DIRECTION	MILEPOINT	LOCATION CODE (SHEET 4)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION SIGN DETAILS SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
NB MOUNT HOLLY VT ROUTE 103							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS BOOK			
		A	VD1-1A	72	12			6.00																					T-93
NB	5.199	A	W10-2L				T INTERSECTION RAILROAD CROSSING						1		X														
NB	5.254	C	VR-017				8/17/17						1		X												HORTONVILLE RD (TH-1)			
		C	VR-017	24	30			5.00								1		13'-6" X								INSTALL NEW SIGN AT SAME LOCATION ON HORTONVILLE RD			T-70
NB	5.254	AB	D3-1				HORTONVILLE RD TH-1			1				X															
NB	5.264	D	R1-1				STOP						1	X															
		C	VD-700				MILE MARKER 1030 / 1112 / 0528			1																				
		D	R1-1	30	30		8/17/17	6.25																	INSTALL ON RETAINED POST	X		
NB	5.289	A	M3-1				NORTH						1	X															
		A	VM1-5				VERMONT ROUTE 103						1																
		A	M3-1	24	12		8/23/17	2.00																	INSTALL ON RETAINED POST NORTH, GREEN ON WHITE	X		
		A	VM1-5	30	24			5.00																					E-136
NB	5.324	A	R2-1				8/23/17						1	X															
		A	R2-1	24	30			5.00																			INSTALL ON RETAINED POST	X		
NB	5.464	A	VD-701				BRIDGE / 40 / VT103						1	X															
							SHEET TOTALS	22.25	0.00	2	0	0	7	0	0	1		15.0			0	0.0	0.0	0.0	0.0				
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT			EA	LB	LB	LB	LB				
							TOWN DIRECTIONAL TOTALS	349.8	0.0	22	7	7	78	0	0	48		680.0			0	0.0							

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **STATEWIDE-SOUTH REGION**
PROJECT NUMBER: **STPG SIGN(57)**

FILE NAME: **z16t041Mt Hollv103 NB.xls** PLOT DATE: **2/27/2017**
PROJECT MANAGER: **D. MUNRO** DRAWN BY: **W. GORDON**
DESIGNED BY: **P. MCKECHNIE** CHECKED **BRZEZOWSK**
MOUNT HOLLY VT-103 NB 8 SHEET **90** OF **264**