DIRECTION	MILEPOINT	LOCATION CODE (SHEET 4)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION SIGN DETAILS SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
SB WALLINGFORD VT RTE 103							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																				"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS BOOK			
SB	1.123	F	VD-701	6	10		BRIDGE 47 VT-103 9/14/17	0.42								1	7'-0" X									INSTALL 5' UPSTATION FROM EXIST. SIGN AT MP 1.122 SB			T-42
SB	1.122	F	OM3-R				RIGHT OBJECT MARKER						1		X														
		F	VD-701				BRIDGE / 47 / VT 103						1																	
		F	OM3-R	12	36	FY	9/13/17	3.00								1		10'-6" X									X		
SB	1.119	F	R8-3				NO PARKING SYMBOL SYMBOL						1		X															
		F	OM3-L				RIGHT OBJECT MARKER						1																	
		F	R8-3	24	24		9/13/17	4.00								1		10'-9" X									X		
		E	OM3-L	12	36	FY	9/13/17	3.00																		INSTALL BACK TO BACK ON NO PARKING SIGN POST	X		
SB	1.100	G	R8-3	24	24			4.00								1		13'-3" X								INSTALL SIGN 100' DOWNSTATION FROM EXISTING SIGN AT MP 1.119 SB	X		
		G	M4-6	24	12		END 9/13/17	2.00																		END, BLACK ON WHITE	X		
SB	0.561	F	VD-062B				OFFICIAL BUSINESS DIRECTIONAL SIGN			1				X												East Wallingford Baptist Church			
		F	VD-700				MILE MARKER 1030 / 1125 / 0057			1				X															
SB	0.369	F	M2-1				JCT			1				X															
		F	VM1-5				VERMONT 155			1																			
SB	0.316	F	VD-701				BRIDGE / 46 / VT 103			1				X															
							SHEET TOTALS	16.42 SF	0.00 SF	5 EA	0 EA	0 EA	4 EA	0 EA	0 EA	4 EA	55.0 FT			0 EA	0.0 LB	0.0 LB	0.0 LB	0.0 LB					
							TOWN DIRECTIONAL TOTALS	163.5	0.0	7	0	0	40	0	0	21	305.0			0	0.0									

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **STATEWIDE-SOUTH REGION**
PROJECT NUMBER: **STPG SIGN(57)**
FILE NAME: **z16t041Wallingford103 SB.xls** PLOT DATE: **2/27/2017**
PROJECT MANAGER: **D. MUNRO** DRAWN BY: **W. GORDON**
DESIGNED BY: **P. MCKECHNIE** CHECKED **BRZEZOWSK**
WALLINGFORD VT-103 SB 4 SHEET **119** OF **264**