DIRECTION	MILEPOINT	LOCATION CODE (SHEET 4)	SIGN CODE	WIDTH (IN)	HEIGHT (IN)	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (IN) 1.75 (LB / FT) 1.88	SQUARE STEEL (IN) 2.00 (LB / FT) 2.42	SQUARE STEEL (IN) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL LOCATION SHSM	SIGN DETAIL LOCATION SIGN DETAILS SHEET #	SIGN DETAIL LOCATION STANDARD SHEET #
NB VERNON VT ROUTE 142							FY-FLUORESCENT YELLOW FYG-FLUORESCENT YELLOW GREEN																			"SHSM"-STANDARD HIGHWAY SIGNS AND MARKINGS BOOK			
		AB	D3-1	56	12		Old Depot Rd 11/14/17	4.67								2		14'-9" 14'-9" X										8
NB	0.020	D	R1-1				STOP 11/14/17						1		X													
		D	R1-1	30	30			6.25								1		13'-0" X									X	
NB	0.044	A					WELCOME TO VERMONT THE GREEN MOUNTAIN STATE						1		X													
		A	VD-421	30	24		Welcome To VERMONT 11/14/17	5.00								1		12'-0" X										1
NB	0.060	A	M3-1				NORTH						1		X													
		A	VM1-5				VERMONT 142						1															
NB	0.070	A	W12-2				LOW CLEARANCE						1		X													
		A					1 MILE AHEAD						1															
NB	0.082	A	VD2-1	72	12		Brattleboro 11 NORTH VERMONT 142 4/9/17	6.00								2		19'-6" 18'-6" X									INSTALL 200' UPSTATION FROM WELCOME TO VERMONT SIGN AT MP 0.044 NB		T-93
		A	M3-1	24	12			2.00																			SLIP BASES REQUIRED SEE SHEET 4 NORTH, GREEN ON WHITE	X	
		A	VM1-5	30	24			5.00																				E-136
		A		~~24~~	12		BEGIN	2.00					~~1~~														INSTALL ON RIGHT POST. ~~SALVAGE FROM MP 0.625 NB~~ EXISTING SIGN LOST. NEW SIGN INSTALLED		
		A					CONNECTICUT RIVER BYWAY						1														INSTALL ON RIGHT POST. SALVAGE FROM MP 0.625 NB		
		A					AMERICA'S BYWAYS (PLAQUE)						1														INSTALL ON RIGHT POST. SALVAGE FROM MP 0.625 NB		
							SHEET TOTALS	28.92	0.00	0	0	3	6	0	0	6		90.0		0	0.0	0.0	0.0	0.0				
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT		EA	LB	LB	LB	LB				
							TOWN DIRECTIONAL TOTALS	615.1	0.0	21	16	16	132	0	0	110		1630.0		0		0.0						

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **STATEWIDE-SOUTH REGION**
PROJECT NUMBER: **STPG SIGN(57)**

FILE NAME: **z16t041Vernon142 NB.xls**
PROJECT MANAGER: **D. MUNRO**
DESIGNED BY: **P. MCKECHNIE**
VERNON VT-142 NB 2

PLOT DATE: **2/27/2017**
DRAWN BY: **W. GORDON**
CHECKED **BRZEZOWSK**
SHEET **150** OF **264**