DIR	MILEPOINT	LOCATION CODE	MUTCD CODE	WIDTH	HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXIST POST RETAIN	EXIST POST REMOVE	NUMBER OF NEW POSTS	SQUARE STEEL (in) 1.75 (LB / FT) 1.88	SQUARE STEEL (in) 2.00 (LB / FT) 2.42	SQUARE STEEL (in) 2.50 (LB / FT) 3.35	TUBULAR STEEL Ø (IN) FOUNDATION	TUBULAR STEEL Ø (IN) 3.00 (LB / FT) 7.60	TUBULAR STEEL Ø (IN) 3.50 (LB / FT) 9.00	TUBULAR STEEL Ø (IN) 4.00 (LB / FT) 10.80	TUBULAR STEEL Ø (IN) 5.00 (LB / FT) 14.60	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL IN SHSM	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: DETAIL ON STD SHEET NUMBER
FAIRFAX			**VT104**	**NB**			FYG-FLUORESCENT YELLOW-GREEN																			"SHSM" - STANDARD HIGHWAY SIGNS AND MARKINGS			
NB	6.278	A	R2-1	24	30		SPEED LIMIT 50					1	1		1		13.50 X									RETURN TO 6.278			
NB	6.308	A	R2-1	24	30			5.00			1		1			1	13.75 X									INSTALL SIGN 160 FEET NORTH OF EXISTING SIGN	X		
NB	6.618	A	M2-1	21	15		JCT						1	1														
		A	VM1-5	30	24		VT 104A						1															
		A	W2-7R	30	30			5.00																			X		
NB	6.648	A	R2-1	24	30			5.00					1			1	13.00 X									INSTALL PROPOSED SIGN 50 FEET SOUTH FROM EXISTNG DIRECTIONAL SIGN-SIGN REMOVED	X		
NB	6.658	A	VD1-1A	72	12		^UP ST ALBANS 11						1	~~1~~	1	1		15.25 X			POST TOO SHORT-REPLACED								
		A	M2-1	21	15			2.19																		GREEN ON WHITE	X		
		A	VM1-5	30	24			5.00																				E-136B
NB	6.678	A	VD3-1	42	12		SAM WEBB RD			1				1													TH 21			
NB	6.683	C	VR-017	24	30		LLL 24,000 LBS			1				1													TH 21			
NB	6.693	D	R1-1	30	30		STOP						1		1												TH 21			
		C	VD-700	6	10		MM 0104, 0604, 0681				1	1	1			1	13.00 X									TH 1. SALVAGE SIGN ON NEW POST IN EXISTING LOCATION			
		D	R1-1	30	30			6.25																			TH 21	X		
NB	6.698	A	W2-2L	30	30		LEFT SIDE ROAD						1	~~1~~	1	1	12.50 X				POST TOO SHORT-REPLACED								
							SHEET TOTALS	28.44	0.00	2	1	~~1~~	~~7~~	~~5~~	~~2~~	~~3~~		~~45~~											
								SF	SF	EA	EA	EA	EA	EA	EA	EA		FT											
												2	9	3	4	5		81.00											
							TOWN TOTALS	500.47	0.00	53	12	14	117	67	60	69		1035											

SIGN SUMMARY SHEET

VERMONT AGENCY OF TRANSPORTATION

PROJECT NAME: **STATEWIDE- NORTHWEST**
PROJECT NUMBER: **STPG SIGN (58)**

FILE NAME: **z16T042 VT104-FAIRFAX NB.xl** PLOT DATE: **3/10/2017**
PROJECT MANAGER: **B. BRESLEND** DRAWN BY: **O. DALMER**
DESIGNED BY: **O. DALMER** CHECKED BY: **B. BRESLEND**
FAIRFAX VT104 NB 11 SHEET **87** OF **146**