STATE OF VERMONT
AGENCY OF TRANSPORTATION

RIGHT - OF - WAY DETAIL SHEET

TABLE OF PROPERTY ACQUISITION

PARCEL NO.	PROPERTY OWNER	SHEET NO.	BEGINNING STATION	ENDING STATION	TAKE	REMAINDER	RIGHT			RECORDING DATA					REMARKS
					AREA±	AREA±	TYPE	(T)/(P)	AREA ±	TITLE	DATE	TOWN / CITY	BOOK	PAGE	
31	AMBLO, BARBARA H.	28	116+58.09 LT	118+53.37 RT	0.23 A		ALL R. T. & I.			WD	10/16/13	CHARLOTTE	210	139-140	US RTE 7 HWY EASE.; 9,960 SF±
			116+55 RT	117+04 RT			INSTALL	(T)	470 SF						PDF
			116+57 RT	117+45 RT			DRIVE	(T)	1,600 SF						PAVED 11' 117+12 MM 0202; INCL.
															SLOPE WORK
			117+15 RT	117+50 RT			INSTALL	(T)	410 SF						PDF
			117+39 RT				INSTALL & MAINT	(P)							GUARDRAIL
			118+13 RT	118+27.77 RT			INSTALL	(T)	14 SF						PDF
32	BRUCE, SHIRLEY L., TRUSTEE OF THE	28, 29	119+58.51 RT	124+56.31 LT	0.60 A		ALL R. T. & I.			WD	04/20/15	CHARLOTTE	217	713-715	US RTE 7 HWY EASE.; 26,330 SF±
	RICHARD G. LEBOEUF FAMILY TRUST		119+55 RT	123+95 RT			LANDSCAPE	(T)							PLANT TREES, HEDGES & SHRUBS
			119+56 RT	124+53.83 RT			UTILITY	(P)	0.13 A						5,510 SF±
			119+57 RT	124+49 RT			CONST	(T)	0.10 A						INCL. PDF; 4,510 SF±
			120+00 RT	122+42 RT			SLOPE	(T)	260 SF						
			120+31 RT	120+34 RT			INSTALL & MAINT	(P)							GUY WIRE & ANCHOR
			122+57 RT	123+50 RT			SLOPE	(T)	100 SF						
			124+53.37 RT	124+53.83 RT			REMOVE & REPLACE	(T)							IP
33	NOT USED														
34	BOUCHARD, GERALD A. &	29, 30	124+53.83 RT	131+25.43 RT	0.77 A		ALL R. T. & I.			WD	01/23/15	CHARLOTTE	216	470-471	US RTE 7 HWY EASE.; 33,360 SF±
	MICHAELEEN J.		124+53.37 RT	124+53.83 RT			REMOVE & REPLACE	(T)							IP
			124+54 RT	124+99 RT			UTILITY	(P)	50 SF						
			124+99 RT	127+36 RT			CONST	(T)	880 SF						INCL. PDF
			129+79 RT	129+90 RT			INSTALL	(T)	90 SF						PDF
			129+90 RT												GRAVEL DRIVE 14' MM 0226
			130+07 RT	130+13 RT			INSTALL	(T)	24 SF						PDF
35	NOT USED														
36	NOT USED														
37	NOT USED														
38	L. & E. PRODUCTS, INCORPORATED	30	131+24.51 RT	134+13.82 RT	0.32 A		ALL R. T. & I.			WD	01/23/15	CHARLOTTE	216	468-469	US RTE 7 HWY EASE.; 14,100 SF±
39	STONE, EDWARD H. & MARCIA T.	30-32	132+45.30 RT	146+58.58 RT	2.08 A		ALL R. T. & I.			WD	02/07/14	CHARLOTTE	212	9-10	US RTE 7 HWY EASE.; 90,520 SF±
			132+48.47 LT	132+48.51 LT			REMOVE & REPLACE	(T)							IP
			132+48.47 LT	146+57 LT			DETOUR	(T)	1.15 A						INCL. PDF, BF & EC; 49,900 SF±
			132+62 LT	140+73 LT			REMOVE & RESET	(T)							WOVEN WIRE FENCE
			132+59 LT	144+54 LT			SLOPE	(P)	0.18 A						7,850 SF±
			135+36.64 LT				REMOVE & REPLACE	(T)							IP WITH BND
			140+75 LT				CUL. DR	(P)							

TABLE OF REVISIONS

REVISION NO.	SHEET NO.	DESCRIPTION	DATE

PLAN LEGEND

- EXISTING RIGHT-OF-WAY
- TAKING WITH ACCESS
- TAKING WITHOUT ACCESS
- CLEAR ZONE (CZ)
- PROPERTY LINE (P L)
- TOE OF SLOPE
- TOP OF CUT
- SLOPE RIGHT (SR (P))
- CONSTRUCTION RIGHT (CONST. (T))
- PROJECT DEMARCATION FENCE (PDF — PDF)

EC	-EROSION CONTROL
(P)	-PERMANENT
(T)	-TEMPORARY
DR.	-DRAINAGE RIGHT
DIT.	-DITCHING RIGHT
CH.	-CHANNEL RIGHT
DRIVE	-DRIVE RIGHT
CUL.	-CULVERT RIGHT
BND	-BOUND (PROPERTY MARKER)
SR	-SLOPE RIGHT
UE	-UTILITY EASEMENT

APPROVED: HARRY PETROVS DATE: 02-11-13
CHIEF, PLANS & TITLES

PROJECT NAME: **CHARLOTTE**
PROJECT NUMBER: **FEGC 019-4(20)**

FILE NAME: **r78d062DetailSheet.xls**
PROJECT LEADER: **K. UPMAL**
DESIGNED BY: **B.KIPP**
R.O.W. DETAIL SHEET #8

PLOT DATE: 15-MAR-2016
DRAWN BY: **M. TROTTIER**
CHECKED BY: **E. PIERCE**
SHEET 39 OF 499