STATE OF VERMONT
AGENCY OF TRANSPORTATION

QUANTITY SHEET

SUMMARY OF ESTIMATED QUANTITIES

APPR SLAB NO. 1	ABUT NO. 1	DECK	ABUT NO. 2	APPR SLAB NO. 2					LAND-SCAPE ITEMS	TRAINING	FULL E & C ITEMS	EROSION CONTROL	ROADWAY	BRIDGE QUANTITY
											17.933	3		
											0	800		
									10.2 36					
											0	85		
												490.6 270		
	191		964										140.7 1155	
											0	100		
									16 ✓					
									44 ✓					
									4 ✓					
									24 ✓					
									14 17					
									35 39					
									27 ✓					
									17 18					
									12 11					
												58.25 46		
												120 91		
												ITEMS ADDED BY CHANGE ORDER/ S.A.		
												520.8 0		
												1 0		
												280 0		
												312.8 0		
												4032 0		
												4630 0		
												32.4 0		
												8 0		
												1 0		
												20 0		
												1 0		
												72 0		
												5 0		
												57.4 0		
												242.8 0		

TOTALS

ROUND	GRAND TOTAL	FINAL
	3	
	800	
	36	
	80	
	270	
	1155	
	100	
	16	
	44	
	4	
	24	
	17	
	39	
	27	
	18	
	11	
	46	
	91	

DESCRIPTIONS

UNIT	ITEMS	ITEM NUMBER
TON	HAY MULCH	651.25
EACH	HAY BALES FOR EROSION CONTROL	651.26
CY	CEDAR BARK MULCH	651.27
SY	SODDING	651.30
CY	TOPSOIL	651.35
SY	GRUBBING MATERIAL	651.40
SY	EROSION MATTING	654.10
EACH	EVERGREEN TREES (Picea glauca) (White Spruce) (7'-8') (B&B)	656.20
EACH	EVERGREEN TREES (Thuja occidentalis) (White Cedar) (8'-10') (B&B)	656.20
EACH	DECIDUOUS TREES (Larix laricina) (Larch) (2.5" cal) (container)	656.30
EACH	DECIDUOUS TREES (Fraxinus pennsylvanica) (Green Ash) (2.5" cal) (container)	656.30
EACH	DECIDUOUS SHRUBS (Sambucus canadensis) (Elderberry) (3'-4') (container)	656.35
EACH	DECIDUOUS SHRUBS (Viburnum trilobum) (High Bush Cranberry) (3'-4') (container)	656.35
EACH	DECIDUOUS SHRUBS (Cornus stolonifera) (Red Stem Dogwood) (3'-4') (container)	656.35
EACH	DECIDUOUS SHRUBS (Ilex verticillata) (Winterberry) (3'-4') (container)	656.35
EACH	DECIDUOUS SHRUBS (Cornus amomum) (Silky Dogwood) (3'-4') (container)	656.35
SF	TRAFFIC SIGNS, TYPE A	675.20
LF	FLANGED CHANNEL SIGN POST	675.301
SY	COLD PLANING - BIT CONC. PAVT.	210.10
EACH	15" CSPES (0.064)	601.6010
LF	TEMPORARY TRAFFIC BARRIER	621.90
TON	SUPERPAVE BIT. CONC. PAVT. (MOD.)	490.30
LF	4" WHITE LINE	646.20
LF	4" YELLOW LINE	646.21
LF	24" STOP BAR	646.26
EACH	LETTER OR SYMBOL	646.30
LS	EXTRA WORK ORDER NO. 6	900.06
EACH	PRC PIPE DROP INLET W/ CAST IRON GRATE	604.25
LS	STREET LIGHTING	679.15
LF	CHAIN LINK FENCE, 6 FEET	620.12
EACH	BRACING ASSEMBLY FOR CHAIN-LINK FN, 6 FEET	620.21
GAL	JOINT SEALER, HOT POURED (MOD.)	524.10
CY	CONCRETE, CLASS A (MOD.) HPC-A	501.22

DETAILED SUMMARY OF QUANTITIES

QUANTITIES	UNIT	ITEMS

PROJECT NAME: **DERBY**
PROJECT NUMBER: **BRF 034-3(14)**

FILE NAME: REVQUANTITY.XLS
PROJECT LEADER: C. S. KELLER
DESIGNED BY: M. EVANS-RONGEON
QUANTITY SHEET #4

PLOT DATE: 10/1/01
DRAWN BY: MEM
CHECKED BY: GRAW
SHEET 10 OF 127