STATE OF VERMONT
AGENCY OF TRANSPORTATION

BRIDGE QUANTITY SHEET 1

Metric

SUMMARY OF BRIDGE QUANTITIES									TOTALS		DESCRIPTIONS			DETAILED SUMMARY OF QUANTITIES		
				APPROACHES	SUPER STRUCTURE	ABUT #1	ABUT #2	CLEANED	BRIDGE TOTAL		UNIT	ITEMS	FOR INVOICE	QUANTITIES	UNIT	TOKS
								240	240	299.5	CM	UNCLASSIFIED COMMON EXCAVATION	202.27			
						40	40		80	67.75	CM	GRANULAR BACKFILL FOR STRUCTURES	204.30			
						194	194		394	196.39	CM	COFFERDAM EXCAVATION, EARTH	208.20			
						26	26		52	8.45	CM	COFFERDAM EXCAVATION, ROCK	208.25			
						1			1	1	LS	COFFERDAM (ABUTMENT #1)	208.40			
							1		1	1	LS	COFFERDAM (ABUTMENT #2)	208.40			
				45	64	45	45		200	196.53	CM	CONCRETE, HIGH PERFORMANCE, CLASS B	501.24			
						0.5	0.5		1	1	LS	FURNISHING EQUIPMENT FOR DRAINAGE LINE	504.10			
						100	100		200	152.1	M	STEEL PILING FOR INTEGRAL ABUTMENTS, HP 310 X 79	508.25			
						1	1		2	2	EACH	DYNAMIC PILE LOADING TEST	508.40			
					2500	2500			5000	5200	KG	REINFORCING STEEL (FPC)	507.15			
				3000	3000	150	150		6300	6300	KG	EPOXY COATED REINFORCING STEEL (FPC)	507.17			
									642.74	642.74	KG	EPOXY COATED REINFORCING STEEL (SA/CD #4 DATED 6-9-09)	507.17			
					44	23	23		90	15.7	L	WATER REPELLENT, SILANE	514.10			
					90				90	98.58	SM	SHEET MEMBRANE WATERPROOFING, TORCH APPLIED	516.20			
					27				27	26.45	M	BRIDGE RAILING, GALVANIZED METIC 2 RAIL	525.33			
					1				1	1	LS	TWO-WAY TEMPORARY BRIDGE (60.9M - EST)	528.11			
					1				1	1	EACH	REMOVAL OF STRUCTURE (60.9M - EST)	525.15			

QUANTITY SHEET #4

PROJECT NAME: EAST MONTPELIER
PROJECT NUMBER: STP 037-2(9)

FILE NAME: VAOT quant 78f200.dgn
PROJECT LEADER: K. HIGGINS
DESIGNED BY: J. LACROIX
st200qt4.i

PLOT DATE: 6-JUL-2009
DRAWN BY: K. PELLETT
CHECKED BY: J. LACROIX
SHEET 7 OF 67