OJECT Mt. Holly - Wallingford ROUTE Vt. 103 PROJECT NUMBER F025-1(25)S

TEMPORARY 4" REFLECTORIZED WHITE LINE

MILE	MILE	LT	RT	QUANTITY LT.	QUANTITY ℄	QUANTITY RT.	TOTAL
Mt. Holly							
1.626	7.683	Solid	Solid	31981		31981	63962
1.80	2.44		Dash *			845	845
6.24	6.43	Dash *		251			251
*Note: Assume 50% of Dash Lost During Leveling							
		(845+251) x .5		= 548			548
Wallingford							
0.00	0.450	Solid	Solid	2376		2376	4752
							70358
					Rounding		42
					Total	-	70400