STATE OF VERMONT
AGENCY OF TRANSPORTATION

# RIGHT - OF - WAY DETAIL SHEET

## TABLE OF PROPERTY ACQUISITION

| PARCEL NO. | PROPERTY OWNER | SHEET NO. | BEGINNING STATION | ENDING STATION | TAKE | REMAINDER | RIGHT | | | RECORDING DATA | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | AREA± | AREA± | TYPE | (T)/(P) | AREA ± | TITLE | DATE | TOWN / CITY | BOOK | PAGE | |
| 14 | THE TAFT GROUP, LLC | 31,40 | 41.45+61 RT. | | | | | | | | | | | | DRIVE, 26' PAVED MM 0448 |
| | | 48,58 | 40+45.06 RT. | 40+98.39 RT. | | | SLOPE | (T) | 37.0 SF | | | | | | |
| 15 | THE BLODGETT SUPPLY COMPANY, INC. | 31,40 | 41+07.70 LT. | | | | REMOVE | (T) | | | | | | | 54' OF HEDGE |
| | | 48,58 | 41+11.82 LT. | | | | REMOVE | (T) | | | | | | | 52' OF FENCE |
| | | | 41+14.50 LT. | | | | DRIVE | (T) | | | | | | | 42' PAVED IN COMMON/PARCEL #13 |
| | | | 41+37.93 LT. | 43+50.05 LT. | | | SLOPE | (T) | 528.0SF | | | | | | |
| | | | 41+40.65 LT. | 41+77.60 LT. | | | INSTALL | (T) | | | | | | | CURB |
| | | | 43+54.48 LT. | 43+58.87 LT. | | | INSTALL | (T) | | | | | | | CURB |
| | | | 43+53.69 LT. | 43+58.13 LT. | | | CULVERT | (P) | | | | | | | INCLUDES DROP INLET |
| | | | 43+70.00 LT. | | | | DRIVE | (T) | | | | | | | 25' PAVED MM 0453 |
| | | | 43+83.34 LT. | 44+71.54 LT. | | | INSTALL | (T) | 41.5 SF | | | | | | CURB |
| | | | 43+83.34 LT. | 44+71.54 LT. | | | SLOPE | (T) | 224.0 SF | | | | | | |
| | | | 43+83.34 LT. | 44+71.54 LT. | | | REMOVE & RESET | (T) | | | | | | | PLANTERS |
| | | | 44+66.01 LT. | 44+72.07 LT. | | | CULVERT | (P) | | | | | | | INCLUDES DROP INLET |
| | | | 44+01.37 LT. | 44+36.63 LT. | | | LANDSCAPE | (T) | | | | | | | TREES/SCHRUBS |
| 16A | TOWN OF HARTFORD | 29,30 | 33+00.47 LT. | 35+25.40 LT. | 0.15A | | | | | | | | | | |
| | | 38,39 | | | | | | | | | | | | | |
| | | 48,55 | | | | | | | | | | | | | |
| | | 56 | | | | | | | | | | | | | |
| 16B | | 30,39 | 39+81.37 LT. | | | | APPROACH | (T) | | | | | | | HEBARD AVE. MM 0448 |
| | | 48,56 | | | | | | | | | | | | | |
| 16C | | 31,32 | 44+93.08 LT. | | | | APPROACH | (T) | | | | | | | SAUNDERS AVE. MM 0455 |
| | | 40,41 | 45+07.00 LT. | | | | CULVERT | (P) | | | | | | | |
| | | 48,58 | | | | | | | | | | | | | |
| | | 59 | | | | | | | | | | | | | |
| 16D | | 32,41 | 49+07.13 LT. | | | | APPROACH | (T) | | | | | | | PIERCE ST. MM 0463 |
| | | 48,59 | | | | | | | | | | | | | |
| 16E | | 33,42 | 52+15.57 RT. | | | | APPROACH | (T) | | | | | | | GOUDREAU ST. MM 0469 |
| | | 48,60 | | | | | | | | | | | | | |
| 16F | | 33,42 | 54+88.35 RT. | | | | APPROACH | (T) | | | | | | | DEVIN ST. MM 0474 |
| | | 48,60 | | | | | | | | | | | | | |
| 16G | | 34,43 | 58+10.51 RT. | | | | APPROACH | (T) | | | | | | | ADVENT LANE MM 0480 |
| | | 48,61 | | | | | | | | | | | | | |
| 16H | | 34,43 | 58+39.76 LT. | | | | APPROACH | (T) | | | | | | | HEWITT ST. MM 0481 |
| | | 48,61 | HEWITT ST. | | | | | | | | | | | | |
| | | | 50+80.00 LT. | | | | INSTALL | (T) | | | | | | | EROSION CONTROL |

## TABLE OF REVISIONS

| REVISION NO. | SHEET NO. | DESCRIPTION | DATE |
|---|---|---|---|

PLOT DATE 12/04/06

PLAN LEGEND

- EXISTING RIGHT-OF-WAY
- TAKING WITH ACCESS
- TAKING WITHOUT ACCESS
- CZ — CLEAR ZONE
- P / L — PROPERTY LINE
- TOE OF SLOPE
- TOP OF CUT
- SR (P) — SLOPE RIGHT
- CONST. (T) — CONSTRUCTION RIGHT
- PDF — PDF — PROJECT DEMARCATION FENCE

| | |
|---|---|
| EC | -EROSION CONTROL |
| (P) | -PERMANENT |
| (T) | -TEMPORARY |
| DR. | -DRAINAGE RIGHT |
| DIT. | -DITCHING RIGHT |
| CH. | -CHANNEL RIGHT |
| DRIVE | -DRIVE RIGHT |
| CUL. | -CULVERT RIGHT |
| C&T | -CLEARING & TRIMMING RIGHT |
| SR | -SLOPE RIGHT |
| UE | -UTILITY EASEMENT |

APPROVED: ROGER P. DUMAS DATE: 03-28-06
CHIEF, PLANS & TITLES

PROJECT NAME: **HARTFORD**
PROJECT NUMBER: **RS 0113(40)**

FILE NAME: **86C027.XLS**
PROJECT LEADER: **0**
DESIGNED BY: **0**
**R.O.W. SHEET 48 OF 62**

PLOT DATE:
DRAWN BY: **MR**
CHECKED BY: **FM**
SHEET **29** OF **239**