RECORD OF PROBEHOLE RP-1

PROJECT NAME: RT.9 ROAD IMPROVEMENT
SITE NAME: BRATTLEBORO VT
STATION: 30+150.00
GROUND EL.: 84.945

PROJECT NUMBER: 993-6874
SITE NO.:
OFFSET: 11.00 LT
G.W. DEPTH: 15' (APPROX.)

HOLE NO.: RP-1
SHEET 1 OF 1
DATE STARTED: 1000/5-3-00
DATE COMPLETED: 1010/5-3-00

BORING CREW:
CREW CHIEF:
DRILLER: B. BOURASSA
LOGGER: MZ CHECKED: TKA
ADDITIONAL CREW:

BORING RIG:
BORING TYPE: AUGER
SAMPLE TYPE:
WEIGHT OF HAMMER: N/A
DROP: N/A

DEPTH SCALE METERS	DEPTH SCALE FEET	BORING METHOD	SOIL PROFILE	USCS	GRAPHIC LOG	ELEVATION	SAMPLES NUMBER	TYPE	BLOWS / FOOT	N	REC\ATT.	SAMPLE DESCRIPTIONS AND BORING NOTES
0	0	4" O.D. SOLID STEM AUGER	0.0-20.0 Brown m-f SAND. little to some silt.			84.9		AS	N/A	N/A	N/A	0.0-20.0 Brown fine-Medium SAND. little to some silt. Saturated at approximately 15' bgs
1	5											
2	10											
3	15											
4	20					78.8						End boring @ 20' bgs
5	25											
6	30											
7	35											
8	40											
9												
10												
11												
12												

DRILL RIG: DIEDRICH D-50
DRILLING CONTRACTOR: Con-Tec Inc.
DRILLER: B. BOURASSA

SHEET 1 OF 1

LOGGED: MZ
CHECKED: TKA
DATE:

RECORD OF PROBEHOLE RP-2

PROJECT NAME: RT.9 ROAD IMPROVEMENT
SITE NAME: BRATTLEBORO VT
STATION: 30+250.05
GROUND EL.: 88.275

PROJECT NUMBER: 993-6874
SITE NO.:
OFFSET: 9.00 LT
G.W. DEPTH:

HOLE NO.: RP-2
SHEET 1 OF 1
DATE STARTED: 1520/5-2-00
DATE COMPLETED: 1600/5-2-00

BORING CREW:
CREW CHIEF:
DRILLER: B. BOURASSA
LOGGER: MZ CHECKED: TKA
ADDITIONAL CREW:

BORING RIG:
BORING TYPE: AW ROD
SAMPLE TYPE:
WEIGHT OF HAMMER: 140 lbs
DROP: 30"

DEPTH SCALE METERS	DEPTH SCALE FEET	BORING METHOD	SOIL PROFILE	USCS	GRAPHIC LOG	ELEVATION	SAMPLES NUMBER	TYPE	BLOWS / FOOT	N	REC\ATT.	SAMPLE DESCRIPTIONS AND BORING NOTES
0	0	AW ROCK PROBE - TRI POD	0.0-26.2 Brown SAND or silty SAND			88.3	1	AW	4 19 19 15 11	N/A	N/A	0.0-26.2 Brown SAND or silty SAND
1	5						2	AW	11 13 11 10 12	N/A	N/A	
2	10						3	AW	12 16 17 19 19	N/A	N/A	
3	15						4	AW	16 19 26 29 30	N/A	N/A	
4	20						5	AW	N/A 16 19 20 19	N/A	N/A	
5	25						6	AW	N/A N/A	N/A	N/A	
6	30		26.2 BEDROCK			80.3						AW Rod refusal @ 26.2' bgs
7	35											
8	40											
9												
10												
11												
12												

DRILL RIG: TRI-POD
DRILLING CONTRACTOR: Con-Tec Inc.
DRILLER: B. BOURASSA

SHEET 1 OF 1

LOGGED: MZ
CHECKED: TKA
DATE:

RECORD OF PROBEHOLE RP-3

PROJECT NAME: RT.9 ROAD IMPROVEMENT
SITE NAME: BRATTLEBORO VT
STATION: 30+260.00
GROUND EL.: 88.317

PROJECT NUMBER: 993-6874
SITE NO.:
OFFSET: 20.00 LT
G.W. DEPTH:

HOLE NO.: RP-3
SHEET 1 OF 1
DATE STARTED: 1244/5-3-00
DATE COMPLETED: 1255/5-3-00

BORING CREW:
CREW CHIEF:
DRILLER: B. BOURASSA
LOGGER: MZ CHECKED: TKA
ADDITIONAL CREW:

BORING RIG:
BORING TYPE: AW ROD
SAMPLE TYPE:
WEIGHT OF HAMMER: 140lb
DROP: 30"

DEPTH SCALE METERS	DEPTH SCALE FEET	BORING METHOD	SOIL PROFILE	USCS	GRAPHIC LOG	ELEVATION	SAMPLES NUMBER	TYPE	BLOWS / FOOT	N	REC\ATT.	SAMPLE DESCRIPTIONS AND BORING NOTES
0	0	AW ROCK PROBE - TRI POD	0.0-17.5 Brown SAND and silty SAND			88.3	1	AW	4 5 2 3 5	N/A	N/A	0.0-17.5 Brown SAND and silty SAND
1	5						2	AW	6 9 11 9 10	N/A	N/A	
2	10						3	AW	10 18 18 21 23	N/A	N/A	
3	15						4	AW	N/A 18 -	N/A	N/A	
4	20		17.5 BEDROCK			83.0						Rod refusal @ 17.5' bgs
5	25											
6	30											
7	35											
8	40											
9												
10												
11												
12												

DRILL RIG: TRI-POD
DRILLING CONTRACTOR: Con-Tec Inc.
DRILLER: B. BOURASSA

SHEET 1 OF 1

LOGGED: MZ
CHECKED: TKA
DATE:

PROJECT: BRATTLEBORO	PROJECT NO.: NH 010-2 (2)
DESIGN FILE NAME: U:\99123-Brattleboro\dgn\rt9br500.dgn	PLOT DATE: 10-02-2002
DRAWN BY: LRD	SQUAD LEADER: JHR
DATE: 5/19/00	SHEET: 66 OF 145