STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET

MILE MARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (in)	HEIGHT (in)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	SALVAGE	NEW SIGN POSTS NO. OF POSTS	FLANGED CHANNEL lb/ft 1.12	2.0	3.0	SQUARE STEEL (in) lb/ft 1.75 1.88	2.0 2.16	2.5 3.35	ANCHOR	SLEEVE	TUBULAR ALUMINUM ø (in) lb/ft 3.0 1.3	4.0 1.7	4.0 MOD 1.7	TUBULAR STEEL ø (in) FOUND-ATION	lb/ft 3.0 7.6	3.5 9.0	4.0 10.8	5.0 14.6	W-SHAPE STEEL FTG. SIZE 24"	30"	WEIGHT	POST SIZE	SIGN REQUIRED	REMARKS	SIGN DETAIL TRAFFIC SIGN DETAIL DWG.	STD. SHEET NUMBER
380+00, RT.	RIGHT LANE ONLY 900.57	1	24"	30"	5.00						1			X																					NO. 4	
380+08, LT.	TRUCK U-TURN 3/4 MILE AHEAD 900.57	1	24"	30"	5.00						1			X																					NO. 3	
380+46, LT.	ONE WAY 900.57	2	36"	12"	6.00						1			X																				R6-1R (MOUNTED BACK TO BACK)		E-142
381+13, LT.	ONE WAY 900.57	1	36"	12"	3.00						1			X																				R6-1R		E-142
381+48, LT.	TRUCK U-TURN 2 1/4 MILES AHEAD 900.57	1	24"	30"	5.00						1			X																					NO. 3	
381+73, LT.	RIGHT LANE ONLY 900.57	1	24"	30"	5.00						1			X																					NO. 4	
382+50, LT.	NO PARKING IN BUS LANE 900.57	1	24"	30"	5.00						1			X																				VR-020 (MODIFY)	NO. 5	
	CCTA BUS STOP 675.60	1																															PROVIDED BY OTHERS		
382+76, LT.	ONE WAY 900.57	1	36"	12"	3.00						1			X																				R6-1R		E-142
383+04, LT.	900.57	1	24"	30"	5.00						1			X																				R4-7		E-144
	675.20	1	18"	18"	2.25																												OM-1		E-150
	LEFT TURN OR U TURN 900.57	1	24"	30"	5.00																													NO. 3	
	0070 0414 0010 900.57	1	6"	8"	0.33																												SIGN SHALL FACE NORTHBOUND DIRECTION		E-138
383+31, LT.	ONLY 675.20	1	30"	36"	7.50																												MOUNT ON MAST ARM (CANTILEVER #1)	NO. 2	
	ALLEN RD 675.20	1	60"	12"	5.00																												MOUNT ON MAST ARM (CANTILEVER #1)	NO. 1	
383+59.5, RT.	SHELBURNE RD 675.20	1	90"	12"	7.50																												MOUNT ON MAST ARM (CANTILEVER #2)	NO. 1	
												FT 0	FT 0	FT 109	FT	FT	FT		FT	FT	FT	FT		FT	FT	FT	FT								
TOTALS		SF 70	SF 0	EA. 0	EA. 0		FT 109					FT			FT			EA.	FT			EA.	EA.	FT											

AS-BUILT LEGEND

PAVEMENT \OTHER AS-BUILTS

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE TRAFFIC & SAFETY DIVISION'S "SIGN POST DESIGN GUIDELINE."

AS-BUILT REVISIONS

NO.	DATE	DESCRIPTION
1.	6/29/06	NOTES ADDED PER ENGINEERS MARK UPS

NOTE:
1. ITEM # 675.20 ORIGINAL ENCAPSULATED SHEETING
2. ITEM # 900.57 MODIFIED TO ENCAPSULATED SHEETING BY CO# 21

4/4/03

SHELBURNE – SOUTH BURLINGTON

SURVEYED BY V.S.C. INC. DATE _____
DRAWN BY E.A.A. INC. DATE _____
TRACED BY E.A.A. INC. DATE _____

PROJECT NH-EGC-019-4(28)
SIGN SUMMARY DRAWING NO. 2
SHEET NO. 104 OF 283

C:\6330008 (US Rte 7 Shelburne Rd)\AS-BUILTS\SIGNING-STRIPING\SIGN DATA\SD-02_4.DWG, 6/30/2006 10:00:47 AM