STATE OF VERMONT
AGENCY OF TRANSPORTATION

ITEM DETAIL SUMMARY SHEET

VAOT Metric

STATION BEGIN	STATION END	POS.	203.15 COMMON EXCAV. m^3	203.16 SOLID ROCK EXCAV. m^3	203.30 EARTH BORROW m^3	212.20 SCARIFYING PAVEMENT (MOD.1) m^2	212.20 SCARIFYING PAVEMENT (MOD.2) m^2	301.28 SUBBASE OF C.R. GRAVEL T	GRATE TYPE EA	604.40 CHAN ELEV EA	604.412 REHAB DI CLASS I EA	604.42 CHAN ELEV SEWER MANHOLE EA	604.47 CAST IRON GRATE W/FRAME TYPE D EA	616.28 CAST-IN-PLACE CEM.CONC. CURB, TYPE B M	616.41 REMOVAL OF EXISTING CURB M	616.47 BIT. CONC. GUTTERS & TRAFFIC ISLANDS T	618.10 P.C. CONCRETE SIDEWALK 125 mm m^2	618.15 BIT. CONCRETE SIDEWALK T	621.20 STEEL BEAM G.R. M	621.60 ANCHOR FOR STEEL BEAM RAIL EA	621.80 REMOVAL AND DISPOSAL OF GUARD RAIL M	629.20 ADJUST ELEV OF VALVE BOX EA	REMARKS
U.S. ROUTE 7																							
0+000.00	3+640.40	LT&RT								49	119	31	1	357								75	QUANTITIES FOR USE AS DIRECTED BY THE ENGINEER. FOR STRUCTURE LOCATIONS, SEE SHEETS 67 & 68.
0+009.0		RT	0.7	0.6				1.7						3.2	3.2		4.8						CONSTRUCT SIDEWALK RAMP, TYPE I
0+020.3		RT	0.5	0.4				1.1						3.5	3.5		3.2						CONSTRUCT SIDEWALK RAMP, TYPE I
0+118.8		RT	0.6	0.5				1.3						4.5	4.5		3.8						CONSTRUCT SIDEWALK RAMP, TYPE I
0+128.9		RT	0.6	0.5				1.3						3.6	3.6		3.8						CONSTRUCT SIDEWALK RAMP, TYPE I
0+225.5		LT				3.9																	CONSTRUCT TEXTURING. FOR DETAILS SEE SHEET 7.
0+226.0	0+255.0	LT																	35.44 ~~53.2~~	6	49.4		INSTALL NEW RAIL W/ANCHORS ALONG BOTH EDGES OF SIDEROAD (19 M EACH) AND ALONG BOTH SIDES OF CENTER ISLAND (7.6 M EACH)
0+258.0		LT				2.4																	CONSTRUCT TEXTURING. FOR DETAILS SEE SHEET 7.
0+300.4		RT	0.7	0.6				1.6						3.7	3.7		4.5						CONSTRUCT SIDEWALK RAMP, TYPE I
0+313.0		RT	0.6	0.5				1.4						7.2	7.2		4.1						CONSTRUCT SIDEWALK RAMP, TYPE I
0+426.2	0+452.8	LT																	27.9 ~~26.6~~	2	20		INSTALL NEW STEEL BEAM G.R. WITH ANCHORS
0+523.0		RT	0.6	0.5				1.3						4.5	4.5		3.8						CONSTRUCT SIDEWALK RAMP, TYPE I
0+537.9		RT	0.8	0.7				1.8						4.4	4.4		5.3						CONSTRUCT SIDEWALK RAMP, TYPE I
0+847.0	0+873.5	LT																			26.5		REMOVE EXISTING STEEL BEAM G.R.
0+882.0	0+904.8	LT																	28.7 ~~27.4~~	2	24.0		USE PAY FACTOR 1.40 FROM STA. 0+882.0 TO 0+893.4
0+908.0	0+915.6	RT																	17.2 ~~10.7~~		7.5		USE PAY FACTOR 1.40
0+918.4	0+929.8	LT																	16.9 ~~16.0~~	2	11.5		USE PAY FACTOR 1.40
0+976.0		LT	0.5	0.5				1.2						5.7	5.7		3.6						CONSTRUCT SIDEWALK RAMP, TYPE I
0+985.2		LT	0.3	0.3				0.7						7.2	7.2		2						CONSTRUCT SIDEWALK RAMP, TYPE I
1+025.0		RT	1.5	1.5				3.3						6	6		9.7						CONSTRUCT SIDEWALK RAMP, TYPE 6
1+025.0		LT	1.5					3.5						2	2		7.6						CONSTRUCT NEW SIDEWALK W/RAMP, TYPE 2
1+101.0		LT				2.2																	CONSTRUCT TEXTURING. FOR DETAILS SEE SHEET 7.
1+109.0		LT				1.9																	CONSTRUCT TEXTURING. FOR DETAILS SEE SHEET 7.
1+227.5		RT				2.7																	CONSTRUCT TEXTURING. FOR DETAILS SEE SHEET 7.
1+242.2		RT	1.3	1.1				2.9						7.0	7.0		8.4						CONSTRUCT SIDEWALK RAMP, TYPE 6
1+271.4		LT	0.3	0.2				0.6									1.8						CONSTRUCT SIDEWALK RAMP, TYPE I
1+278.0		LT				1.9																	CONSTRUCT TEXTURING. FOR DETAILS SEE SHEET 7.
1+361.0		RT	0.5	0.4				1.1						4.0	4.0		3.3						CONSTRUCT SIDEWALK RAMP, TYPE I
1+374.9		RT	1.5	1.2				3.4						7.5	7.5		10.0						CONSTRUCT SIDEWALK RAMP, TYPE 6
1+437.0		LT	0.6	0.5				1.4									4.1						CONSTRUCT SIDEWALK RAMP, TYPE I
1+444.7		LT	0.4	0.3				0.8									2.4						CONSTRUCT SIDEWALK RAMP, TYPE I
1+517.5		RT	0.6	0.5				1.3						4.0	4.0		3.9						CONSTRUCT SIDEWALK RAMP, TYPE I
1+524.3		LT				2.2																	CONSTRUCT TEXTURING. FOR DETAILS SEE SHEET 7.
1+533.5		RT	1.5	1.2				3.4						7.7	7.7		9.8						CONSTRUCT SIDEWALK RAMP, TYPE 6
1+539.8		LT				1.8																	CONSTRUCT TEXTURING. FOR DETAILS SEE SHEET 7.
SUBTOTALS			15.6	12		19.0		35.1		49	119	31	1	442.7	85.7		99.9		126.14 ~~133.9~~	12	138.9	75	

PROJECT NAME : ST. ALBANS CITY
PROJECT NO. : STP 9804(I)S
DESIGN FILE NAME: /pave/97d150/pd150.dgn
IPARM FILE NAME: pd150idl.i
SURVEYED BY: D-H
DESIGNED BY: JLL
PLOT DATE: 01-FEB-2006 0
SURVEY DATE: 06/07/00
DRAWN BY: D-H
SHEET: 17 OF 105