STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET

VAOT Metric

KILOMETER MARKER, STATION, OR SIGN NUMBER	SIGN LEGEND	SIGN DIMENSIONS EA	WIDTH (mm)	HEIGHT (mm)	NEW & SALVAGED SIGNS "A"	"B"	SALV SIGN	SALV TIS	EXIST POST RETAIN	EXIST POST SALVAGE	NO. OF POSTS	NEW SIGN POSTS: FLANGED CHANNEL kg/m 1.7	3.0	4.5	SQUARE STEEL (mm) kg/m 44 3.4	50 3.9	63 5.0	ANCHOR	SLEEVE	TUBULAR ALUMINUM Ø (mm) kg/m 75 1.9	100 2.5	100 MOD 2.5	TUBULAR STEEL Ø (mm) FOUNDATION	kg/m 75 11.3	89 13.4	100 16.1	125 21.7	W-SHAPE STEEL FTG. SIZE 600 mm	750 mm	WEIGHT	POST SIZE	SIGN FRAME REQUIRED	REMARKS	SIGN DETAIL: DETAIL ON SHEET NUMBER	STD. SHEET NUMBER
												OPTION ITEMS																								
HIGHGATE 2+174.7 RT	TH 6 BROUSSEAU RD.																																	
	STOP 2070 0609 0135	1	750	750	0.56		2				1			X		X																	MOUNT SALVAGED REF. PLAQUE BACK TO BACK W/NEW STOP SIGN. MOUNT SALVAGED STREET SIGN OVER STOP SIGN. POST TOP MOUNTING BRACKET REQUIRED FOR FLANGED CHANNEL POST OPTION.		E-143M
2+466.0 RT	LEGAL LOAD LIMIT 24,000 POUNDS	1	600	750	0.45						1			X		X																			E-141M
2+475.0 RT	STOP 2070 0609 0156	1 1	750 150	750 200	0.56 0.03						1			X		X																	MOUNT NEW STOP SIGN AND NEW REF. PLAQUE BACK TO BACK ON NEW POST.		E-143M E-138M
2+494.0 RT	PVT 164 GILBERT LANE / TH 42 LAKE ST										1			X		X																			
	STOP	1	750	750	0.56		2																											MOUNT NEW STOP SIGN AND SALVAGED STREET SIGNS ON NEW POST. POST TOP MOUNTING BRACKET REQUIRED FOR FLANGED CHANNEL POST OPTION.		E-143M
3+063.0 RT		1	900	900	0.81						2			X		X																			E-150M
3+132.0 LT	SOUTH	1	600	300	0.18						1			X		X																			E-136BM
	VERMONT 207	1	750	600	0.45																														E-136BM
3+160.0 LT.	SPEED LIMIT 40	1	600	750	0.45						1			X		X																			E-142M
	THROUGH WAY ENDS HERE / THROUGH WAY BEGINS HERE						2																											MOUNT NEW SPEED LIMIT SIGN AND SALVAGED THROUGHWAY SIGNS ON NEW POST. MOUNT SALVAGED THROUGHWAY SIGNS BACK TO BACK.		
												m 36.8	m	m	m 36.8	m	m	EA		kg	kg	kg		kg	kg	kg	kg							
	TOTALS				m² 4.05	m²	EA. 6	m²				m 36.8			m 36.8					kg			EA.	kg				EA.	EA.	kg					

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE TRAFFIC & SAFETY DIVISION'S "SIGN POST DESIGN GUIDELINE."

PROJECT:	PROJECT NO.:
ST. ALBANS - HIGHGATE	STP 2114(I)S

DESIGN FILE NAME: /pave/98c110/pc110.dgn
IPARM FILE NAME: pc110ts4.i
SURVEYED BY: D-H
SQUAD LEADER:
PLOT DATE: 16-SEP-2005 13
SURVEY DATE: 07/22/99
DRAWN BY: D-H
SHEET: 44 OF 89