STATE OF VERMONT
AGENCY OF TRANSPORTATION

VAOT QUANTITY SHEET

VAOT Metric

FED. ROAD REG. NO.	STATE	FEDERAL AID PROJECT NO.	SHEET NO.	TOTAL SHEETS
I	N.Y.	0146001	10	92

BENNINGTON CONNECTOR S.H. 98-2
P.I.N. 1306.60
WHITEHOUSE BRIDGE - VERMONT STATE LINE S.H. 1426
RENSSELAER COUNTY

SUMMARY OF ESTIMATED QUANTITIES

FINAL QUANTITY	EMPLOYEE TRAINEESHIP	LANDSCAPING	EROSION CONTROL	ROADWAY	QUANTITIES GRAND TOTAL	UNIT	ITEMS	ITEM NUMBER	RND
27.72	-	-	-	14	14	m^3	STONE FILL, TYPE II	613.11	-
88	-	-	-	25	25	m^3	STONE FILL, TYPE III	613.12	-
112	-	-	-	112	112	m	CAST - IN - PLACE CEMENT CONCRETE CURB, TYPE A	616.27	-
378	-	-	-	500	500	t	BITUMINOUS CONCRETE GUTTERS & TRAFFIC ISLANDS	616.47	-
4	-	-	-	4	4	EA	RELOCATE MAIL BOX, SINGLE SUPPORT (MOD.)	617.10	-
16	-	-	-	16	16	EA	BOUNDARY MARKERS	619.10	-
7	-	-	-	7	7	EA	BOUNDARY MARKERS (MOD.)	619.10	-
617	-	-	-	565	565	m	CHAIN - LINK FENCE, 1.2 m	620.11	-
544	-	-	-	625	625	m	SNOW FENCE	620.70	-
743	-	-	-	835	835	m	BOX BEAM GUARDRAIL	621.30	-
183	-	-	-	75	75	m	BOX BEAM GUARDRAIL (MOD.)	621.30	-
0	-	-	-	10	10	m	CONCRETE MEDIAN BARRIER	621.45	-
1	-	-	-	3	3	EA	MODIFIED ECCENTRIC LOADER TERMINAL	621.54	-
0	-	-	-	2	2	EA	ANCHOR FOR STEEL BEAM RAIL	621.60	-
3	-	-	-	2	2	EA	GUARDRAIL APPROACH SECTION, TYPE I	621.70	-
4	-	-	-	2	2	EA	GUIDERAIL APPROACH SECTION, TYPE II	621.71	-
0	-	-	-	72	72	m	REMOVAL AND DISPOSAL OF GUARDRAIL	621.80	-
384	-	-	-	301	301	m	REMOVAL AND DISPOSAL OF GUARDRAIL (MOD.)	621.80	-
0	-	-	-	3	3	EA	REMOVAL AND DISPOSAL OF GUIDE POST (MOD.)	621.81	-
29	-	-	-	60	60	m	TEMPORARY TRAFFIC BARRIER	621.90	-
520	520	-	-	-	520	HR	EMPLOYEE TRAINEESHIP	634.10	-
1	-	-	-	1	1	LS	MOBILIZATION	635.10	-
1	-	-	-	1	1	LS	TRAFFIC CONTROL	641.10	-
1	-	-	-	1	1	LS	TRAFFIC CONTROL (MOD.)	641.10	-
2	-	-	-	5	5	EA	PORTABLE CHANGEABLE MESSAGE BOARD	641.15	-
7744	-	-	-	5520	5520	m	DURABLE 100 mm WHITE LINE	646.40	-
89	-	-	-	60	60	m	DURABLE 100 mm WHITE LINE (MOD.)	646.40	-
11955	-	-	-	10700	10700	m	DURABLE 100 mm YELLOW LINE	646.41	-
8	-	-	-	8	8	EA	DURABLE LETTER OR SYMBOL	646.50	-

DETAILED SUMMARY OF QUANTITIES

QUANTITIES	UNIT	ITEMS

PROJECT: BENNINGTON - HOOSICK
PROJECT NO.: D.P.I. 0146(1) C/1

DESIGN FILE NAME: CONTRACT1/NYQUAN.DGN
IPARM FILE NAME: N/A
SURVEYED BY: CHA. & V.S.E.
SQUAD LEADER: T.P.K.
SHEET: 10 OF 92
PLOT DATE: 2/04
SURVEY DATE: N/A
DRAWN BY: E.C.D.
DWG. NO. VTQ-2

DATE 2/04
CHECKED BY I. BURTNICK
DRAFTED BY C. KAHLBAUGH
CHECKED BY D. GOZALKOWSKI
ESTIMATED BY D. EMERICH
CHECKED BY D. GOZALKOWSKI
DESIGNED BY D. EMERICH
IN CHARGE OF T. KARIS

FILE NAME = u:\s1161\vaqdot\contract1\nyquan.dgn
DATE/TIME = 2/27/2004
USER = 2225