EROSION PREVENTION AND SEDIMENT CONTROL NOTES:

1. THE EROSION CONTROL NOTES AND DETAILS PROVIDED IN THESE PLANS ARE CONCEPTUAL IN NATURE. THE CONTRACTOR SHALL FOLLOW THE "LOW RISK SITE HANDBOOK FOR EROSION PREVENTION AND SEDIMENT CONTROL" BY THE VERMONT AGENCY OF NATURAL RESOURCES FOR THE DESIGN/IMPLEMENTATION OF EROSION CONTROL MEASURES.

2. TEMPORARY EROSION CONTROL MEASURES ARE REQUIRED THROUGHOUT THE CONSTRUCTION PERIOD AND UNTIL THE PROJECT HAS BEEN COMPLETED.

3. THE CONTRACTOR SHALL ENSURE THAT ALL WORKERS UNDERSTAND THE PROVISIONS OF THE EROSION AND SEDIMENT CONTROL PLAN AS WELL AS THE INTENT OF THE MEASURES AND THE POSSIBLE NEED FOR ADDITIONAL MEASURES SHOULD UNEXPECTED CONDITIONS ARISE.

4. DISTURBED AREAS WITH POTENTIAL TO DISCHARGE SEDIMENT-LADEN WATER INTO THE STREAM OR OFF THE SITE MUST BE PROTECTED WITH TEMPORARY EROSION CONTROL MEASURES (E.G., SILT FENCE) AT THE COMPLETION OF EACH WORK DAY.

5. ALL STOCKPILES SHALL BE SURROUNDED BY SILT FENCE (SEE TEMPORARY SILT FENCE DETAIL) AT THE END OF EACH WORK DAY AND PRIOR TO ANY PRECIPITATION EVENT.

6. EXISTING VEGETATION IS TO REMAIN UNDISTURBED TO THE EXTENT POSSIBLE. NO TREES ARE TO BE REMOVED FROM AREAS OUTSIDE THE DESIGNATED CONSTRUCTION LIMITS.

7. INSTALLATION OF SILT FENCES SHALL BE COMPLETED PRIOR TO THE START OF SITE WORK IN ANY GIVEN AREA. SILT FENCE SHALL BE INSTALLED AS SHOWN ON THESE DRAWINGS, PER THESE NOTES AND DETAILS, AND ACCORDING TO MANUFACTURER'S RECOMMENDATIONS.

8. SILT FENCES SHALL BE KEPT CLEAN DURING CONSTRUCTION AND REMOVED WHEN ALL SLOPES HAVE A HEALTHY STAND OF VEGETATIVE COVER. EROSION CONTROL MEASURES SHALL BE INSPECTED ON A WEEKLY BASIS AND AFTER EVERY RAINFALL.

9. ALL DISTURBED AREAS SHALL BE REVEGETATED AS QUICKLY AS POSSIBLE. PERMANENT OR TEMPORARY COVER MUST BE IN PLACE BEFORE THE GROWING SEASON ENDS. NO DISTURBED AREA SHALL BE LEFT EXPOSED DURING WINTER MONTHS.

10. ONCE DISTURBED AREAS HAVE BEEN STABILIZED AND VEGETATION IS ESTABLISHED, ALL TEMPORARY EROSION CONTROL MEASURES SUCH AS SILT FENCE SHALL BE REMOVED. AREAS DISTURBED BY REMOVAL OF THESE MEASURES SHALL BE IMMEDIATELY SEEDED AND MULCHED.

11. AN AREA IS CONSIDERED "STABLE" IF ONE OF THE FOLLOWING HAS OCCURRED:

    -BASE COURSE GRAVELS HAVE BEEN INSTALLED IN AREAS TO BE PAVED;
    -A MINIMUM OF 85% VEGETATED GROWTH HAS BEEN ESTABLISHED;
    -A MINIMUM OF 3" OF NON-EROSIVE MATERIAL (SUCH AS STONE FILL) HAS BEEN INSTALLED.
    -EROSION CONTROL FABRIC HAS BEEN PROPERLY INSTALLED.

12. REPAIR OR REPLACEMENT OF EROSION CONTROL MEASURES SHALL BE MADE PROMPTLY AS NEEDED.

PLOTTED 12/30/2014

i:\620922 - Waitsfield\DESIGN\CADD FILES\620922_NOTES.dgn

DuBois & King inc.
ENGINEERING • PLANNING • MANAGEMENT • DEVELOPMENT
6 GREEN TREE DRIVE
SOUTH BURLINGTON, VT 05403
TEL: (802) 878-7661
FAX: (866) 783-7101
www.dubois-king.com
RANDOLPH, VT
SPRINGFIELD, VT
BEDFORD, NH
LACONIA, NH
© Copyright 2014 Dubois & King Inc.

PROFESSIONAL SEAL

FINAL PLANS

NO.	DATE	DESCRIPTION

TOWN OF WAITSFIELD
9 BRIDGE STREET
WAITSFIELD, VT

VILLAGE COVERED BRIDGE REHAB. & BRIDGE STREET STORMWATER IMPROVEMENTS

SHEET TITLE

PROJECT NOTES

DRAWN BY	DATE
RHB/JDG	DEC. 2014
CHECKED BY	D&K PROJECT #
EPD	620922
PROJ. ENG.	D&K ARCHIVE #
RHB	620922

SHEET NUMBER

6