JOB # 153 10245
REVIEWED
REVIEWED AS MODIFIED
REVISE AND RE-SUBMIT
NOT REVIEWED
Stantec
This review by Stantec Consulting Services Inc. is for the sole purpose of ascertaining conformance with the general design concept. This review shall not mean that Stantec Consulting Services, Inc approves the detail design inherent in the shop drawings. responsibility for with shall remain with the Contractor submitting same and such review shall not relieve the Contractor of his responsibility for errors or omissions in the shop drawing or of his responsibility for meeting all requirements of the Contract documents. The Contractor is responsible for dimensions to be confirmed and correlated at the job site, for information that pertains solely to fabrication processes or to techniques of construction and installation and for coordination of the work of all subtrades.
Stantec Consulting Services Inc.
Date 3/13/9
BF
STAGE 2 - INSTALL TEMP UTILITY SUPPORT ANGLES & CHANNELS
INSTALL POLY OVER HANGING STAGING BELOW
SAW CUT DECK INTO MANAGEABLE SECTIONS
VACUUM ALL WATER IMMEDIATELY BEHIND CONCRETE CUTTING OPERATION
INSTALL TEMPORARY WATER & SEWER LINE SUPPORT SYSTEM (UPPER COMPONENTS ONLY)
BEGINNING AT ABUTMENT 12 REMOVE DECKING IN PIECES NOT TO EXCEED 3000#+/- LBS. USING HOOK OR MAG SEPARATOR HOWEVER FEASIBLE AND AS MAY BE INSTITUTED BY THE CONTRACTORS (PHOTO) RECORD & REPORT DECK THICKNESSES REMOVED TO THE ENGINEER OF RECORD OF THE DEMO & PHASING PLAN AS SOON AS PRACTICABLE UPON REMOVAL OF THE DECKING
WITH DECK REMOVED COMPLETE WATER & SEWER LINE TEMP SUPPORT INSTALLATION
(-2 TYP. CONTRACTORS OPTION THIS STAGE MAY BE COMPLETED PRIOR TO SIDEWALK UPPER MEMBER REMOVAL (STAGE 1) HOLES WILL NEED TO BE CUT IN THE DECK TO ACCOMODATE HANGERS AS REQ'D.)
TEMPORARY WATER & SEWER SUPPORT SYSTEM ELEVATION
DETAIL A - CHANNEL SPLICE
SPLICE MAY BE LOCATED AT ANY CONVENIENT LOCATION IN THE UTILITY SUPPORT CHANNEL ASSEMBLIES
ALL WELDS ARE TO BE MADE WITH ETOXX SERIES ELECTRODES BY QUALIFIED CERTIFIED WELDERS
ALL MATERIAL IS TO BE GOOD USED OR NEW GRADE 50 MATERIAL LARGER CHANNEL SECTIONS MAY BE SUBSTITUTED AT THE CONTRACTORS SOLE DISCRETION
CALDERWOOD ENGINEERING, ETC.
T-Buck Construction
RICHMOND, BRIDGE ST
OVER THE WINOOSKI RIVER
STAGE 2 &
TEMP UTILITY SUPPORT
SHEET NUMBER
D2