STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 2 – FERRISBURGH

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) 3.00 lb/ft 7.60	TUBULAR STEEL O/(in) 3.50 lb/ft 9.00	TUBULAR STEEL O/(in) 4.00 lb/ft 10.80	TUBULAR STEEL O/(in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS SHS = STANDARD HIGHWAY SIGN BOOK	SIGN DETAIL DETAIL IN SHS	SIGN DETAIL DETAIL ON SHEET NUMBER	SIGN DETAIL STANDARD SHEET NUMBER
WB	MM 0.251, LT	E/F	D3-1	30	12		Depot Rd	2.50					X													INSTALL SIGN ABOVE STOP WITH UPDATED DESIGN		9	
		H	R1-1	30	30		STOP	6.25					X		X	1		X								REMOVE SIGN AND POST AND INSTALL NEW SIGN AND POST AT SAME LOCATION	X		
EB	MM 0.258, RT	A/B	D3-1	42	12		Creamery Rd	3.50					X													INSTALL SIGN ABOVE STOP WITH UPDATED DESIGN		9	
		A	R1-1	30	30		STOP	6.25					X		X	1		X								REMOVE SIGN AND POST AND INSTALL NEW SIGN AND POST AT SAME LOCATION	X		
WB	MM 0.301, LT	F	W10-1	30	30		RR	4.91								1		X								INSTALL NEW SIGN AND POST 533 FT EAST OF AND ACROSS FROM POLE# 2/36 AND POLE# 111204/15/11	X		
EB	MM 0..440, RT	A	W10-1	30	30		RR	4.91					X		X	1		X								INSTALL NEW SIGN AND POST 201FT WEST OF POLE# 2/36 AND POLE# 111204/15/11	X		
WB	MM 0.612, LT	F	OM3-R	12	36			3.00								1		X								INSTALL OBJECT MARKER AT THE EAST END OF THE BRIDGE ON THE NORTHEAST (LEFT) CORNER - 1172FT WEST OF AND ACROSS FROM POLE# 2/36 AND POLE# 111204/15/11	X		
EB	MM 0.624, RT	B	OM3-L	12	36			3.00								1		X								INSTALL OBJECT MARKER AT THE EAST END OF THE BRIDGE ON THE SOUTHEAST (RIGHT) CORNER - 1172FT WEST OF POLE# 2/36 AND POLE# 111204/15/11	X		
EB	MM 0.624, RT	B	R2-1	24	30		SPEED LIMIT 35						X		X											REMOVE SIGN AND POST			
WB	MM 0.635, LT	E	OM3-L	12	36			3.00								1		X								INSTALL OBJECT MARKER AT THE WEST END OF THE BRIDGE ON THE NORTHWEST (LEFT) CORNER - 1230 FT WEST OF AND ACROSS FROM POLE# 2/36 AND POLE# 111204/15/11	X		
EB	MM 0.643, RT	A	OM3-R	12	36			3.00								1		X								INSTALL OBJECT MARKER AT THE WEST END OF THE BRIDGE ON THE SOUTHWEST (RIGHT) CORNER - 1272 FT WEST OF POLE# 2/36 AND POLE# 111204/15/11	X		
EB	MM 0.668, RT	A	R2-1	24	30		SPEED LIMIT 35	5.00								1		X								INSTALL NEW SIGN AND POST 1404 FT WEST OF POLE# 2/36 AND POLE# 111204/15/11	X		
EB	MM 0.691, RT	A/B	D3-1	30	12		Avery Rd	2.50					X													INSTALL SIGN ABOVE STOP WITH UPDATED DESIGN		9	
		A	R1-1	30	30		STOP	6.25					X		X	1		X								REMOVE SIGN AND POST AND INSTALL NEW SIGN AND POST AT SAME LOCATION	X		
								SF	SF	EA	EA	EA	EA	EA	EA	EA	FT	FT	FT	EA	LB	LB	LB	LB				
							SHEET SUBTOTALS	54.07					~~8~~ 9		~~5~~	~~10~~		150										

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDELINE".

PROJECT NAME: STATEWIDE NORTHWEST REGION
PROJECT NUMBER: STP HRRR(5)

FILE NAME: 10k018_wrk.dgn PLOT DATE: 14-SEP-2012 15:29
PROJECT LEADER: JLS DRAWN BY: ITS
DESIGNED BY: NLA CHECKED BY: JLS
FERRISBURGH TRAFFIC SIGN SUMMARY SHEET 2 SHEET 18 OF 51