STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 2 - NORTHFIELD

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) 3.00 lb/ft 7.60	TUBULAR STEEL O/(in) 3.50 lb/ft 9.00	TUBULAR STEEL O/(in) 4.00 lb/ft 10.80	TUBULAR STEEL O/(in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS SHS = STANDARD HIGHWAY SIGN BOOK	SIGN DETAIL DETAIL IN SHS	SIGN DETAIL DETAIL ON SHEET NUMBER	SIGN DETAIL STANDARD SHEET NUMBER
NB	MM 1.204, RT	A	TOWN SIGN	30	30		CAUTION BLIND DRIVE RIGHT						X		X											REMOVE SIGN AND POST			
NB	MM 1.204, RT	A	VW-054	30	30		HIDDEN DRIVE RIGHT	6.25								1		X								INSTALL NEW SIGN AND POST 53 FT SOUTH OF POLE# 63/87		8	
NB	MM 1.412, RT	A	W1-4R	30	30			6.25								1		X								INSTALL BENEATH THE W1-4 SIGN WITH THE BOTTOM OF THE SIGN AT LEAST 4 FT ABOVE THE ROAD SURFACE.	X		
SB	MM 1.428, RT	A F		6	8		(2) TYPE II - 6" X 8" WHITE DELINEATORS	0.667								1	X									INSTALL DELINEATORS BACK-TO-BACK 350 SOUTH OF POLE #73		7	
SB	MM 1.438, RT	A F		6	8		(2) TYPE II - 6" X 8" WHITE DELINEATORS	0.667								1	X									INSTALL DELINEATORS BACK-TO-BACK 300 SOUTH OF POLE #73		7	
SB	MM 1.447, RT	A F		6	8		(2) TYPE II - 6" X 8" WHITE DELINEATORS	0.667								1	X									INSTALL DELINEATORS BACK-TO-BACK 250 SOUTH OF POLE #73		7	
SB	MM 1.457, RT	A F		6	8		(2) TYPE II - 6" X 8" WHITE DELINEATORS	0.667								1	X									INSTALL DELINEATORS BACK-TO-BACK 200 SOUTH OF POLE #73		7	
SB	MM 1.466, RT	A F		6	8		(2) TYPE II - 6" X 8" WHITE DELINEATORS	0.667								1	X									INSTALL DELINEATORS BACK-TO-BACK 150 SOUTH OF POLE #73		7	
SB	MM 1.476, RT	A F		6	8		(2) TYPE II - 6" X 8" WHITE DELINEATORS	0.667								1	X									INSTALL DELINEATORS BACK-TO-BACK 100 SOUTH OF POLE #73		7	
SB	MM 1.485, RT	A F		6	8		(2) TYPE II - 6" X 8" WHITE DELINEATORS	0.667								1	X									INSTALL DELINEATORS BACK-TO-BACK 50 SOUTH OF POLE #73		7	
SB	MM 1.498, LT	F	W1-2L					6.25								1		X								INSTALL 20 FT NORTH OF POLE #73	X		
										EA	EA	EA	EA	EA	EA		FT	FT	FT		LB	LB	LB	LB				
													1		1		56	45										
			SHEET SUBTOTALS					SF 23.42	SF	EA			1	EA	+	EA ~~10~~	FT		101	EA	LB							

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDELINE".

PROJECT NAME: STATEWIDE NORTHWEST REGION
PROJECT NUMBER: STP HRRR(5)

FILE NAME: 10k018_wrk.dgn
PROJECT LEADER: JLS
DESIGNED BY: NLA
PLOT DATE: 14-SEP-2012 15:30
DRAWN BY: ITS
CHECKED BY: JLS