STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 4 - HARTFORD

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (In) 1.75 lb/ft 1.88	SQUARE STEEL (In) 2.00 lb/ft 2.42	SQUARE STEEL (In) 2.50 lb/ft 3.35	TUBULAR STEEL O/(In) FOUNDATION	TUBULAR STEEL O/(In) 3.00 lb/ft 7.60	TUBULAR STEEL O/(In) 3.50 lb/ft 9.00	TUBULAR STEEL O/(In) 4.00 lb/ft 10.80	TUBULAR STEEL O/(In) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS SHS = STANDARD HIGHWAY SIGN BOOK	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: STANDARD SHEET NUMBER
NB	MM ~~2.610~~ 2.600, RT	A	WI-1 L	30	30			6.25								2		X								INSTALL NEW SIGN ON 2-POSTS ~~639~~ 680 FT SOUTH OF AND ACROSS FROM POLE# 6 JUST BEHIND THE GUARDRAIL END CURL	X		
		A	W7-1	30	30			6.25																			INSTALL NEW SIGN BENEATH HILL SYMBOL WARNING SIGN AT THE CORRECT SIGN HEIGHT	X		
SB	MM 2.611, LT	F	W3-1	36	36			9.00								2		X								INSTALL NEW SIGN ON 2-POSTS 634 FT SOUTH OF POLE# 6 JUST ~~NORTH OF GUARDRAIL END~~ BEHIND GUARDRAIL END CURL.	X		
SB	MM 2.745, LT	F	WI-3 ~~R~~ L	30	30			6.25								1		X								INSTALL NEW SIGN AND POST 74 FT NORTH OF POLE# 6	X		
NB	MM ~~3.201~~ 3.248, RT	A	WI-1 L	30	30			6.25								1		X								INSTALL NEW SIGN AND POST ~~697~~ 357 FT SOUTH OF AND ACROSS FROM POLE# 6-50/43 1/2	X		
SB	MM 3.318, LT	F	R2-1	24	30			5.00					X		X	1		X								INSTALL NEW SIGN AND POST 79 FT SOUTH OF POLE# 6-50/43 1/2	X		
SB	MM 3.335, LT	F	WI-1 R	30	30			6.25								1		X								INSTALL NEW SIGN AND POST 10 FT NORTH OF POLE# 6-50/43 1/2	X		
NB	MM 3.405, RT	A	WI-4 L	30	30			6.25								1		X								INSTALL NEW SIGN AND POST 222 FT SOUTH OF THE POINT WHERE THE ROADWAY CHANGES FROM ASPHALT TO GRAVEL	X		
NB	MM 3.430, RT	A	R2-1	24	30			5.00					X		X	1		X								INSTALL NEW SIGN AND POST 90 FT SOUTH OF THE POINT WHERE THE ROADWAY CHANGES FROM ASPHALT TO GRAVEL	X		
SB	MM 3.518, LT	F	WI-4 ~~R~~ L	30	30			6.25								1		X								INSTALL NEW SIGN AND POST 375 FT NORTH OF THE POINT WHERE THE ROADWAY CHANGES FROM ASPHALT TO GRAVEL	X		
~~NB~~	~~MM 4.394, RT~~	~~A~~	~~S3-4A~~	~~30~~	~~30~~			~~6.25~~					~~X~~		~~X~~	1		~~X~~							NOT INSTALLED. NOT A SCHOOL BUS TURN AROUND. OLD SIGN REMOVED	~~INSTALL NEW SIGN AND POST 69 FT SOUTH OF POLE# 108/47/153/2~~		8	
NB	MM 4.943, RT	A	WI-1 L	30	30			6.25								1		X								INSTALL NEW SIGN AND POST DIRECTLY ACROSS FROM POLE# 115T	X		
NB	MM ~~4.991~~ 4.973, RT	C	WI-6 R	48	24			8.00								2		X								INSTALL NEW SIGN ON 2-POSTS 160 ~~253~~ FT NORTH OF AND ACROSS FROM POLE# 115T - AT RIGHT ANGLES TO APPROACHING SOUTHBOUND TRAFFIC	X		
NB	MM ~~4.993~~ 4.986, RT	C	WI-6 L	48	24			8.00								2		X								225 ~~264~~ INSTALL NEW SIGN ON 2-POSTS FT NORTH OF AND ACROSS FROM POLE# 115T - AT RIGHT ANGLES TO APPROACHING NORTHBOUND TRAFFIC	X		
SB	MM 5.078, LT	F	WI-1 ~~L~~ R	30	30			6.25								1		X								INSTALL NEW SIGN AND POST 25FT NORTH OF GUARDRAIL END CURL. TAKE CARE NOT TO BLOCK SMALL PULL-OFF AREA	X		

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

										EA	EA	EA	EA	EA	EA		FT	FT	FT		LB	LB	LB	LB					
													3		3			270											
SHEET SUBTOTALS								~~97.50~~ 91.25 SF	SF	EA 3				EA 3		EA 18	FT 270			EA	LB								

PROJECT NAME: STATEWIDE SOUTHEAST REGION
PROJECT NUMBER: STP HRRR(6)

FILE NAME: 10k020_wrk.dgn
PROJECT LEADER: JLS
DESIGNED BY: NLA
HARTFORD TRAFFIC SIGN SUMMARY 4

PLOT DATE: 04-JUN-2010
DRAWN BY: ITS
CHECKED BY: JLS
SHEET 14 OF 44