STATE OF VERMONT
AGENCY OF TRANSPORTATION

ITEM DETAIL SUMMARY SHEET

CO# 01

BEGIN STATION	END STATION	POS.	203.30 EARTH BORROW	~~402.13~~ NEW ~~AGGREGATE SHOULDERS~~ GUARDRAIL INSTALLED	621.20 STEEL BEAM GUARDRAIL GALVANIZED W/ 6' POSTS	621.60 ANCHOR FOR STEEL BEAM RAIL	621.80 REMOVAL AND DISPOSAL OF GUARDRAIL	651.15 SEED	651.18 FERTILIZER	651.20 AGRECULRUAL LIMESTONE	651.25 HAY MULCH	651.35 TOPSOIL	653.20 TEMPORARY EROSION MATTING	900.620 SPECIAL PROVISION (DELINEATOR WITH STEEL POST)	676.12 REMOVAL OF EXISTING DELINEATOR	678.17 FLASHING BEACON, AERIAL MOUNTED	621.205 STEEL BEAM GUARDRAIL GALVANIZED W/8' POSTS	REMARKS
			CY	~~TON~~	LF	EACH	LF	LB	LB	TON	TON	CY	SY	EACH	EACH	EACH		
BARTON																		CO #01
MM 0.920	MM 1.060	LT					612.00							8				BRIDGEPOSTS (621.20 MODIFIED 2 POSTS OR 525.41 MODIFIED 8' OF GR) 2 EA
MM 1.420	MM 1.520	RT	50	612.00	← 525.00	~~2~~ 4	~~525.00~~	5	5	0.10	0.25	2.5	50					SIDE RD LOCATED IN MIDDLE OF GUARDRAIL RUN (DOYLE LN)
MM 2.050	MM 2.066	LT	50	71.00	← 87.50	2	~~87.50~~ 36.00	5	5	0.10	0.25	2.5	50				900.540	FIRST SECTION MM 1.420 AND GO UP THEN WRAP DOWN
MM 2.350	MM 2.480	RT	50	64.50	← 687.50	2	687.50	5	5	0.10	0.25	2.5	50				652.50	90' OF DOYLE LANE. (312' TOTAL) SECOND SECTION
MM 2.630	MM 2.730	RT												7				BEGINNING WITH 30' ON DOYLE LANE AND WRAP AROUND
MM 2.840	MM 2.900	RT												4				UP TO MM 1.520 ON RTE 16 (300') ~~W/6' POSTS~~
MM 2.980	MM 3.040	RT												4				LOWER SECTION INSTALLED 380'
MM 3.040	MM 3.070	RT	50	192.00	← 162.50	2	162.50	5	5	0.10	0.25	2.5	50				-	UPPER SECTION INSTALLED 394'
MM 3.050	MM 3.066	LT	50	105.00	← 87.50	2	87.50	5	5	0.10	0.25	2.5	50				-	
MM 3.487	MM 3.492	LT	50	54.00	← 25.00	2	25.00	5	5	0.10	0.25	2.5	50				25.00	
MM 3.480	MM 3.497	RT	50	-	← 87.50	2	87.50	5	5	0.10	0.25	2.5	50				104.00	
MM 4.470	MM 4.481	RT												4				
MM 4.470	MM 4.481	LT												4				
MM 4.900	MM 4.980	LT												5				
MM 5.230	MM 5.280	RT					CABLE RAIL W/ POST ORIGINALLY ONLY POSTS LEFT AT TIME OF REMOVAL							3				
PLAINFIELD																		
MM 0.255	MM 0.260	RT	50	254.00	← 187.50	2	187.50	5	5	0.10	0.25	2.5	50					
MM 1.050	MM 1.120	LT												7				
MM 1.460	MM 1.510	LT												5				
MM 1.963	MM 1.977	~~RT~~ LT	50	71.75	← 75.00	2		5	5	0.10	0.25	2.5	50				37.50	
MM 1.963	MM 1.977	RT	50	79.00	← 75.00	2		5	5	0.10	0.25	2.5	50				31.25	
WALDEN																		
MM 0.256	MM 0.330	RT												7				
MM 0.456	MM 0.520	RT												5				
BARTON																		
TOTAL			500		2000.00	20	1850.00	50	50	1.00	2.50	25.0	500	58 ~~59~~				

ITEM DETAIL SUMMARY SHEET

PROJECT NAME: STATEWIDE NORTHEAST REGION
PROJECT NUMBER: STP HRRR(8)

FILE NAME: d10k316_wrk.dgn
PROJECT LEADER: JLS
DESIGNED BY: NLA
ITEM DETAIL SUMMARY SHEET

PLOT DATE: 09-AUG-2011
DRAWN BY: ITS
CHECKED BY: JLS
SHEET 26 OF 28