STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 3 - CHARLOTTE

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O (in) FOUNDATION	TUBULAR STEEL O (in) 3.00 lb/ft 7.60	TUBULAR STEEL O (in) 3.50 lb/ft 9.00	TUBULAR STEEL O (in) 4.00 lb/ft 10.80	TUBULAR STEEL O (in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS (SHS = STANDARD HIGHWAY SIGN BOOK)	SIGN DETAIL IN SHS	SIGN DETAIL ON SHEET NUMBER	STANDARD SHEET NUMBER
EB	MM, 0.550, RT	D	RI-1	30	30		STOP	6.25					X		X	1		X								REPLACE EXISTING SIGN AND POST 132 FT SOUTH FROM POLE #GMP/81	X		
		D	RI-3	12	6		4-WAY						X													REMOVE PLAQUE BELOW RI-1 SIGN ON THE SAME POST			
		D	RI-3P	18	6		ALL WAY	0.75																		INSTALL NEW PLAQUE BELOW THE REPLACED RI-1 SIGN ON THE SAME POST	X		
WB	MM, 0.550, LT	F	RI-1	30	30		STOP	6.25					X		X	1		X								REPLACE EXISTING SIGN AND POST 132 FT SOUTH AND ACROSS FROM POLE #GMP/81	X		
		F	RI-3	12	8		4-WAY						X													REMOVE EXISTING PLAQUE BELOW RI-1 SIGN ON SAME POST			
		F	RI-3P	18	6		ALL WAY	0.75																		INSTALL NEW PLAQUE BELOW THE REPLACED RI-1 SIGN ON THE SAME POST	X		
WB	MM, 0.550, LT +50 FT, LT	G	R2-1	24	30		SPEED LIMIT 45	5.00					X		X	1		X								REPLACE EXISTING SIGN AND POST 132 FT SOUTH AND ACROSS FROM POLE #GMP/81 ON MT. PHILO ROAD	X		
EB	MM, 0.550, RT +350 FT, RT	D	W3-1	36	36			9.00					X		X	2		X								REPLACE EXISTING SIGN ON 2 POSTS 132 FT SOUTH FROM POLE #GMP/81 ON MT. PHILO ROAD	X		
EB	MM, 0.575, RT	A	R2-1	24	30		SPEED LIMIT 50	5.00								1		X								INSTALL NEW SIGN AND POST 75 FT WEST OF POLE #GMP/81	X		
WB	MM, 0.590, LT	F	W3-1A	30	30		STOP AHEAD						X		X											REMOVE EXISTING SIGN AND POST BELOW RI-1 SIGN AND 132 FT AWAY FROM POLE #GMP/81			
WB	MM, 0.610, LT	F	W3-1	36	36			9.00								2		X								INSTALL NEW SIGN ON 2 POSTS 100 FT NORTH AND ACROSS FROM POLE #9	X		
EB	MM, 0.930, RT	D	RI-1	30	30		STOP			X				X												RETAIN EXISTING SIGN AND POST 16 FT NORTH FROM POLE #9			
EB	MM, 0.952, RT	B	VW-054	30	30		HIDDEN DRIVE RIGHT	6.25								1		X								INSTALL NEW SIGN AND POST 438 FT NORTH OF POLE #9		8	
EB	MM, 1.010, RT	A	TOWN SIGN	30	30		BLIND DRIVEWAY						X		X											REMOVE EXISTING SIGN AND POST 475 FT SOUTH OF POLE #101/69/1163			
WB	MM, 1.070, LT	F	TOWN SIGN	30	30		HIDDEN DRIVEWAY						X		X											REMOVE EXISTING SIGN AND POST 158 FT SOUTH AND ACROSS FROM POLE #101/69/1163			
WB	MM, 1.070, LT	F	VW-054H	30	30		HIDDEN DRIVE RIGHT	6.25								1		X								INSTALL NEW SIGN AND POST 158 FT SOUTH AND ACROSS FROM POLE #101/69/1163		8	
										EA 1	EA	EA	EA 9	EA 1	EA 7			FT	FT 150	FT			LB	LB	LB	LB					
							SHEET SUBTOTALS	SF 54.50	SF	EA 10				EA 8		EA 10		FT 150			EA		LB								

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE NORTHWEST REGION
PROJECT NUMBER: STP HRRR(9)

FILE NAME: dl0k318_wrk.dgn
PROJECT LEADER: JLS
DESIGNED BY: NLA
CHARLOTTE TRAFFIC SIGN SUMMARY 3

PLOT DATE: 22-OCT-2012
DRAWN BY: ITS
CHECKED BY: JLS
SHEET 23 OF 54