STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 2 - MIDDLESEX

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS FT'B FT	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) 3.00 lb/ft 7.60	TUBULAR STEEL O/(in) 3.50 lb/ft 9.00	TUBULAR STEEL O/(in) 4.00 lb/ft 10.80	TUBULAR STEEL O/(in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS SHS = STANDARD HIGHWAY SIGN BOOK	SIGN DETAIL DETAIL IN SHS	SIGN DETAIL DETAIL ON SHEET NUMBER	SIGN DETAIL STANDARD SHEET NUMBER
SB	MM 0.830, LT TO MM 0.870, LT	F E		6	8		(8) TYPE II - 6" X 8" WHITE DELINEATORS																			INSTALL NEW DELINEATORS (8) BACK-TO-BACK 60 FEET APART ON 4 POSTS. INSTALL FIRST DELINEATOR 5 FEET SOUTH OF POLE #8322		7	
SB	MM, 0.900, LT	F	W1-3L	30	30			6.25								1		X								INSTALL NEW SIGN AND POST 100 FT NORTH AND ACROSS FROM POLE #GMP/24	X		
		F	W13-1P	18	18		25 M.P.H.	2.25																		INSTALL NEW PLAQUE BELOW W1-3L SIGN ON THE SAME POST	X		
							UPPER SUNNY BROOK ROAD																						
NB	MM, 0.010, RT	A	W14-1	30	30		DEAD END	6.25					X		X	1		X								REPLACE EXISTING SIGN AND POST 295 FT SOUTH FROM POLE #GMP/1/15K/5-1-9/1	X		
NB	MM, 0.015, RT	A	TOWN SIGN	24	30		SLOW CHILDREN						X		X											REMOVE EXISTING SIGN AND POST			
SB	MM, 0.080, LT	F	W3-1	36	36			9.00								2		X								INSTALL NEW SIGN ON 2 POSTS 75 FT NORTH AND ACROSS FROM POLE #GMP/1/15K/5-1-9/1	X		
							DAVY ROAD																						
NB	MM, 0.010, RT	A	W14-1	30	30		DEAD END	6.25					X		X	1		X								REPLACE EXISTING SIGN AND POST AT THE BEGINNING OF EAST HILL ROAD AND DAVY ROAD INTERSECTION.	X		
SB	MM, 0.080, LT	F	S3-1	36	36		SCHOOL BUS STOP AHEAD						X		X											REMOVE EXISTING SIGN AND POST			
		F	TOWN SIGN	30	30		SLOW						X													REMOVE EXISTING SIGN BELOW S3-1 SIGN ON THE SAME POST			
SB	MM, 0.080, LT	F	W3-1	36	36			9.00								2		X								INSTALL NEW SIGN ON 2 POSTS	X		
							SHEET SUBTOTALS	SF 39.00	SF	EA 5				EA 4		EA 7		FT 105		EA		LB							

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE NORTHWEST REGION
PROJECT NUMBER: STP HRRR(9)

FILE NAME: d10k318_wrk.dgn
PROJECT LEADER: JLS
DESIGNED BY: NLA
MIDDLESEX TRAFFIC SIGN SUMMARY 2

PLOT DATE: 22-OCT-2012
DRAWN BY: ITS
CHECKED BY: JLS
SHEET 47 OF 54