STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 3 - DUMMERSTON

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) 3.00 lb/ft 7.60	TUBULAR STEEL O/(in) 3.50 lb/ft 9.00	TUBULAR STEEL O/(in) 4.00 lb/ft 10.80	TUBULAR STEEL O/(in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS SHS = STANDARD HIGHWAY SIGN BOOK	SIGN DETAIL: DETAIL IN SHS	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: STANDARD SHEET NUMBER
SB	MM 1.480, LT	F	W1-1L	30	30			6.25								1		14.5′ X								INSTALL NEW SIGN AND POST 158 FT SOUTH OF AND ACROSS FROM KNAPP ROAD	X		
		F	W13-1P	18	18		30 MPH	2.25																		INSTALL NEW PLAQUE BELOW W1-1L SIGN ON THE SAME POST	X		
NB	MM 1.490, RT	A	W1-1L	30	30			6.25								1		15′ X								INSTALL NEW SIGN AND POST 106 FT SOUTH OF KNAPP ROAD	X		
		A	W13-1P	18	18		25 MPH	2.25																		INSTALL NEW PLAQUE BELOW W1-1L SIGN ON THE SAME POST	X		
NB	MM 1.513, RT	D	R1-1	30	30		STOP KNAPP RD KNAPP RD	6.25			X X	X X	X X X		X	1		14.5′ X			STREET SIGNS WERE SALVAGED ONTO THE NEW POST.					REPLACE EXISTING SIGN AND POST 16 FT NORTH OF KNAPP ROAD	X		
SB	MM 1.576, LT	F	W1-1R	30	30			6.25								1		16′ X								INSTALL NEW SIGN AND POST ACROSS FROM POLE #72	X		
		F	W13-1P	18	18		25 MPH	2.25																		INSTALL NEW PLAQUE BELOW W1-1R SIGN ON THE SAME POST	X		
SB	MM 1.635, LT	F	R2-1	24	30		SPEED LIMIT 35	5.00					X		X	1		14′ X								REPLACE EXISTING SIGN AND POST 106 FT SOUTH OF KIPLING ROAD	X		
SB	MM 1.655, LT	H	R1-1	30	30		KIPLING RD MIDDLE RD STOP KIPLING RD MIDDLE RD	6.25			X X X X	X X X X	X X X X			1		13.5′ X			STREET SIGNS WERE SALVAGED ONTO THE NEW POST.					INSTALL NEW SIGN AND POST 40 FT WEST FROM THE CORNER OF KIPLING ROAD AND MIDDLE ROAD	X		
NB	MM 1.664, RT	C	R1-1	30	30		STOP						X		X											REMOVE EXISTING SIGN AND POST ACROSS FROM KIPLING ROAD			
NB	MM 1.664, RT	C	W1-7	48	24			8.00								2		11′ X 12′								INSTALL NEW SIGN ON 2 POSTS ACROSS FROM KIPLING ROAD	X		
NB	MM 1.715, RT	A	R2-1	24	30		SPEED LIMIT 35	5.00					X		X	1		13.5′ X								REPLACE EXISTING SIGN AND POST 270 FT NORTH OF AND ACROSS FROM KIPLING ROAD	X		
SB	MM 1.759, LT TO MM 1.816, LT	F E		6	8		(10) TYPE II - 6" X 8" WHITE DELINEATORS																			INSTALL NEW DELINEATORS (10) BACK-TO-BACK 60 FT APART ON 5 POSTS, INSTALL FIRST DELINEATOR ~~803~~ 550 FT NORTH OF KIPLING ROAD		6	
NB	MM 1.999, RT	A	W1-2R	30	30			6.25								1		13.5′ X			THIS SIGN WAS LATER REMOVED AND MADE LARGER. SEE SHEET #11.					INSTALL NEW SIGN AND POST 217 FT SOUTH OF AND ACROSS FROM ~~BUTTON~~ DUTTON FARM ROAD	X		
SB	MM 2.030, LT	F	W1-6L	48	24			8.00					X		X X	2		13′ X 13.5′								REPLACE EXISTING SIGN AND POSTS 53 FT SOUTH OF ~~BUTTON~~ DUTTON FARM ROAD (RELOCATED 25 FT SOUTH FROM ORIGINAL LOCATION)	X		
SB	MM 2.040, LT	H	R1-1	30	30		STOP	6.25					X		~~X~~	~~1~~		~~X~~			"OLD" SQUARE TUBE POST WAS NEW- IT WAS NOT REPLACED.					REPLACE EXISTING SIGN AND POST AT THE SOUTHWEST CORNER OF ~~BOTTOM~~ DUTTON FARM ROAD AND MIDDLE ROAD INTERSECTION	X		
										EA	EA 6	EA 6	EA ~~6~~ 13	EA	EA ~~7~~ 6		FT	FT ~~195~~ 164	FT		LB	LB	LB	LB					
							SHEET SUBTOTALS	SF 76.50	SF	EA 6				EA ~~7~~ 6		EA 12 ~~13~~	FT ~~195~~ 164			EA	LB								

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE SOUTHEAST REGION
PROJECT NUMBER: STP HRRR(10)

FILE NAME: d10k320_wrk.dgn
PROJECT LEADER: JLS
DESIGNED BY: NLA
DUMMERSTON TRAFFIC SIGN SUMMARY 3

PLOT DATE: 09-AUG-2011
DRAWN BY: ITS
CHECKED BY: JLS
SHEET 10 OF 38

M.W.H. 11-21-2012