STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 4

STARKSBORO
BIG HOLLOW RD

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) lb/ft 1.75 (1.88)	SQUARE STEEL (in) lb/ft 2.00 (2.42)	SQUARE STEEL (in) lb/ft 2.50 (3.35)	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) lb/ft 3.00 (7.60)	TUBULAR STEEL O/(in) lb/ft 3.50 (9.00)	TUBULAR STEEL O/(in) lb/ft 4.00 (10.80)	TUBULAR STEEL O/(in) lb/ft 5.00 (14.60)	SIGN FRAME REQUIRED	REMARKS SHSM = STANDARD HIGHWAY SIGN & MARKING BOOK	SIGN DETAIL DETAIL IN SHSM	SIGN DETAIL DETAIL ON SHEET NUMBER	SIGN DETAIL STANDARD SHEET NUMBER
NB	MM 4.900, RT.	A	S3-1	36	36	FYG		9.00					X		X	2.00		14.0 14.0 ~~30~~									REPLACE EXISTING S3-1 SIGN AND POSTS LOCATED 915' NORTH OF POLE # CTC VT / 44	X		
NB	MM 5.000, RT.	D	R1-2	36	36			3.89					X		X	1.00		13.0 ~~15~~									REPLACE NEW R1-2 SIGN AND POSTS ACROSS FROM POLE # GMP / 37	X		
NB	MM 5.235, RT.	A	W1-1L	30	30			6.25								1.00		14.0 ~~15~~									INSTALL NEW W1-1 SIGN AND POST. LOCATE IT 95' SOUTH AND ACROSS FROM POLE # 57F - 53	X		
NB	MM 5.262, RT.	A	W3-1	30	30			6.25								1.00		14.0 ~~15~~									INSTALL NEW W3-1 SIGN AND POST. LOCATE IT 110' SOUTH OF POLE # 57F - 51	X		
NB	MM 5.270, RT.	A	W1-6L	48	24			8.00								2.00		13.0 ~~30~~ 13.0									INSTALL NEW W1-6 SIGN AND POSTS. LOCATE IT 70' SOUTH OF POLE # 57F - 51	X		
SB	MM 5.270, LT.	F	R2-1	24	30								~~X~~		X												REMOVE EXISTING R2-1 SIGN AND POST LOCATED 70' SOUTH AND ACROSS FROM POLE # 57F - 51			
		F	TOWN SIGN	18	24					X				X												RETAIN EXISTING TOWN SIGN			
SB	MM 5.283, LT.	F	R2-5A	24	30								X		X												REMOVE EXISTING R2-5a SIGN AND POST LOCATED ACROSS FROM POLE # 57F / 51			
		F	R2-1	24	30			5.00					I			1.00		13.0 ~~15~~									INSTALL NEW R2-1 SIGN AND POST LOCATED ACROSS FROM POLE # 57F / 51	X		
NB	MM 5.300, RT.	CD	D3-1	60	12			5.00					0 ~~X~~		X	2.00		12.0 ~~30~~ 12.0									REPLACE EXISTING D3-1 SIGN INSTALL NEW SIGN ON 2 POSTS ADJACENT TO STOP SIGN ASSEMBLY		15	
								SF 43.39	SF	EA 1 ~~6~~ 4				EA 5		EA 10		FT ~~150~~ 132		EA					LB			

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME:	STATEWIDE NORTHWEST REGION
PROJECT NUMBER:	STP HRRR(13)
FILE NAME:	12k018wrk.dgn
PROJECT LEADER:	JLS
DESIGNED BY:	NLA
PLOT DATE:	16-JUL-2012
DRAWN BY:	TDS
CHECKED BY:	NLA
STARKSBORO TRAFFIC SIGN SUMMARY SHT 4	SHEET 48 OF 107