STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 4

STOWE
STOWE HOLLOW RD

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) 3.00 lb/ft 7.60	TUBULAR STEEL O/(in) 3.50 lb/ft 9.00	TUBULAR STEEL O/(in) 4.00 lb/ft 10.80	TUBULAR STEEL O/(in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS (SHSM = STANDARD HIGHWAY SIGN & MARKING BOOK)	SIGN DETAIL: DETAIL IN SHSM	SIGN DETAIL: DETAIL ON SHEET NUMBER	SIGN DETAIL: STANDARD SHEET NUMBER
NB	MM 1.791, RT.	A		6	8		(1) TYPE II - 6" x 8" WHITE DELINEATOR											8.0									INSTALL 1 DELINEATOR IN FRONT OF LARGE TREE LOCATED 591' SOUTH OF POLE # 5 /2		5	
NB	MM 1.800, RT.	A		6	8		(1) TYPE II - 6" x 8" WHITE DELINEATOR											8.0									INSTALL 1 DELINEATOR IN FRONT OF LARGE TREE LOCATED 544' SOUTH OF POLE # 5 /2		5	
NB	MM 1.809, RT.	A		6	8		(1) TYPE II - 6" x 8" WHITE DELINEATOR											8.0									INSTALL 1 DELINEATOR IN FRONT OF LARGE TREE LOCATED 496' SOUTH OF POLE # 5 /2		5	
NB	MM 1.826, RT.	A		6	8		(1) TYPE II - 6" x 8" WHITE DELINEATOR											8.0									INSTALL 1 DELINEATOR IN FRONT OF LARGE TREE LOCATED 407' SOUTH OF POLE # 5 /2		5	
NB	MM 1.834, RT.	A		6	8		(1) TYPE II - 6" x 8" WHITE DELINEATOR											8.0									INSTALL 1 DELINEATOR IN FRONT OF LARGE TREE LOCATED 364' SOUTH OF POLE # 5 /2		5	
SB	MM 1.861, LT.	F	R2-1	24	30		SPEED LIMIT 35	5.00					X		X	1.00		13.0 ~~15~~									REPLACE EXISTING R2-1 SIGN AND POST LOCATED 222' SOUTH AND ACROSS POLE # 5 / 2	X		
SB	MM 1.880, LT.	H	R1-1	30	30		STOP	6.25								1.00		14.0 ~~15~~									INSTALL NEW R1-1 SIGN AND POST. LOCATE IT 120' SOUTH AND ACROSS FROM POLE # 5 / 2	X		
		EF	D3-1	54	12		Dewey Hill Rd	4.50								2.00		14.0 ~~30~~ 14.0									INSTALL NEW D3-1 ON 2 POSTS ADJACENT R1-1 SIGN LOCATED AT THE INTERSECTION OF STOWE HOLLOW ROAD AND DEWEY HILL ROAD		15	
NB	MM 1.944, RT.	A	R2-1	24	30		SPEED LIMIT 35	5.00					X		X	1.00		15									REPLACE EXISTING R2-1 SIGN AND POST LOCATED 216' NORTH OF POLE # 5 / 2	X		
NB	MM 2.333, RT.	A	W1-1L	30	30			6.25								1.00		16.0 ~~15~~									INSTALL NEW W1-1 L SIGN AND POST. LOCATE IT 80' SOUTH OF POLE # VofS / 14 / 18 / 70	X		
		A	W13-1	18	18		30 M.P.H.	2.25																			INSTALL NEW W13-1 SIGN BELOW THE W1-1 L SIGN LOCATED 80' SOUTH OF POLE # VofS / 14 / 18 / 70	X		
SB	MM 2.333, LT.	F	R2-1	24	30		SPEED LIMIT 35	5.00					X		X	1.00		14.0 ~~15~~									REPLACE EXISTING R2-1 SIGN AND POST LOCATED 80' SOUTH AND ACROSS FROM POLE # VofS / 14 / 18 / 70	X		
NB	MM 2.351, RT. TO MM 2.408, RT.	AB		6	8		10 PLACED ON 5/31 (10) TYPE II - 6" x 8" WHITE DELINEATORS											40									INSTALL NEW DELINEATORS (10) BACK-TO-BACK 60' APART ON 5 POSTS, INSTALL FIRST POST 16' NORTH OF POLE # VofS / 14 / 18 / 70		5	
										EA	EA	EA	EA 3	EA	EA 3		FT	FT ~~105~~	FT											
							5 DELINEATORS	SF 34.25	SF	EA 3				EA 3		EA 7	FT ~~105~~ 172			EA	LB	LB	LB	LB					

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE NORTHWEST REGION
PROJECT NUMBER: STP HRRR(13)

FILE NAME: 12k020wrk.dgn
PROJECT LEADER: JLS
DESIGNED BY: NLA
PLOT DATE: 16-JUL-2012
DRAWN BY: TDS
CHECKED BY: NLA
STOWE TRAFFIC SIGN SUMMARY SHEET 4
SHEET 54 **OF** 107