STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 9

WALTHAM - FERRISBURGH - NEW HAVEN - BRISTOL
PLANK RD

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) 3.00 lb/ft 7.60	TUBULAR STEEL O/(in) 3.50 lb/ft 9.00	TUBULAR STEEL O/(in) 4.00 lb/ft 10.80	TUBULAR STEEL O/(in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS SHSM = STANDARD HIGHWAY SIGN & MARKING BOOK	SIGN DETAIL DETAIL IN SHSM	SIGN DETAIL DETAIL ON SHEET NUMBER	SIGN DETAIL STANDARD SHEET NUMBER
WB	MM 4.815, LT.	F	W1-1L	30	30			6.25								1.00		15								INSTALL A NEW W1-1L SIGN AND POST. LOCATE IT 450' EAST OF THE NEW HAVEN / BRISTOL TOWN LINE SIGN	X		
		F	W13-1	18	18			2.25																		INSTALL A NEW W13-1 SIGN BELOW THE W1-1L SIGN LOCATED 450' EAST OF THE NEW HAVEN / BRISTOL TOWN LINE SIGN	X		
EB	MM 4.910, RT.	A	W1-2L	30	30			6.25								1.00		16.0 ~~15~~								INSTALL A NEW W1-2L SIGN AND POST. LOCATE IT 900' WEST AND ACROSS FROM THE BRISTOL / NEW HAVEN TOWN LINE SIGN	X		
		A	W13-1	18	18			2.25																		INSTALL A NEW W13-1 SIGN BELOW THE W1-2L SIGN LOCATED 900' WEST AND ACROSS FROM THE BRISTOL / NEW HAVEN TOWN LINE SIGN	X		
EB	MM 4.950, RT.	A	W1-8L	18	24								X		X											REMOVE EXISTING CHEVRON AND POST LOCATED 686' WEST OF THE TOWN LINE OF BRISTOL / NEW HAVEN			
EB	MM 4.950, RT.	B	W1-8R	18	24								X		X											REMOVE EXISTING CHEVRON AND POST LOCATED 684' WEST OF THE TOWN LINE OF BRISTOL / NEW HAVEN			
EB	MM 4.950, RT.	A	W1-6L	48	24			8.00								2.00		14.0 ~~30~~ 14.0								INSTALL A NEW W1-6 SIGN AND POSTS. LOCATE IT 686' WEST AND ACROSS FROM THE TOWN LINE OF BRISTOL / NEW HAVEN	X		
EB	MM 4.950, RT.	B	W1-6R	48	24			8.00								2.00		14.0 ~~30~~ 14.0								INSTALL A NEW W1-6 SIGN AND POSTS. LOCATE IT 682' WEST AND ACROSS FROM THE TOWN LINE OF BRISTOL / NEW HAVEN	X		
WB	MM 4.988, LT.	F	W1-2R	30	30			6.25								1.00		15								INSTALL A NEW W1-2 R SIGN AND POST. LOCATE IT 486' WEST OF THE TOWN LINE OF BRISTOL / NEW HAVEN	X		
		F	W13-1	18	18			2.25																		INSTALL A NEW W13-1 SIGN BELOW THE W1-2 R SIGN LOCATED 486' WEST OF THE TOWN LINE OF BRISTOL / NEW HAVEN	X		
WB	MM 5.080, LT.	G	VD-024	72	10			5.00								2.00		11.0 ~~30~~ 11.0								INSTALL A NEW VD-024 SIGN ON 2 POSTS. LOCATE IT 1030' WEST OF POLE # 20		16	
EB	MM 5.090, RT.	A	W1-2L	30	30			6.25					1			1.00		15								INSTALL A NEW W1-2 SIGN AND POSTS. LOCATE IT 977' WEST AND ACROSS FROM POLE # 20	X		
										EA	EA	EA	EA 2	EA	EA 2		FT	FT ~~150~~	FT		LB	LB	LB	LB					
								SF 52.75	SF	EA ~~2~~ 3				EA 2		EA 10	FT ~~150~~ 139			EA	LB								

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE NORTHWEST REGION
PROJECT NUMBER: STP HRRR(13)

FILE NAME: 12k020wrk.dgn PLOT DATE: 16-JUL-2012
PROJECT LEADER: JLS DRAWN BY: TDS
DESIGNED BY: NLA CHECKED BY: NLA
WALTHAM-FERRISBURGH-NEW HAVEN-BRISTOL 9 SHEET 71 OF 107