STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 4

PARK ST.
BENNINGTON

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) 3.00 lb/ft 7.60	TUBULAR STEEL O/(in) 3.50 lb/ft 9.00	TUBULAR STEEL O/(in) 4.00 lb/ft 10.80	TUBULAR STEEL O/(in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS SHSM = STANDARD HIGHWAY SIGN & MARKING BOOK	SIGN DETAIL DETAIL IN SHSM	SIGN DETAIL DETAIL ON SHEET NUMBER	SIGN DETAIL STANDARD SHEET NUMBER
		F	S4-1	24	10		6:00 AM TO 4:30 PM	1.67																		INSTALL NEW SIGN BELOW THE SPEED LIMIT SIGN 58 FT NORTH OF AND ACROSS FROM POLE # 20.		53	
		F	S4-6P	24	10		MON-FRI	1.67																		INSTALL NEW SIGN BELOW THE HOURS PLAQUE 58 FT NORTH OF AND ACROSS FROM POLE # 20.	X		
SB	MM 0.124, LT.	F	R3-9dP	30	12		END	2.50								1.00		15								INSTALL NEW SIGN AND POST TO THE RIGHT OF THE SCHOOL SPEED LIMIT ASSEMBLY LOCATED 58 FT NORTH OF AND ACROSS FROM POLE #20.	X		
		F	R8-3	24	24			4.00																		INSTALL SIGN BELOW THE NEW END SIGN.	X		
NB	MM 0.125, RT.	A	S1-1	36	36	FYG		9.00								1.00		15								INSTALL NEW SIGN AND POST LOCATED 63 NORTH OF POLE # 20.	X		
		A	W16-7P	24	12	FYG		2.00																		INSTALL NEW SIGN BELOW THE SCHOOL SIGN LOCATED 63 FT NORTH OF POLE # 20.	X		
SB	MM 0.127, LT.	F	R2-1	24	30		SPEED LIMIT 25						X		X											REMOVE SIGN AND POST LOCATED 74 FT NORTH AND ACROSS FROM POLE # 0.127.			
SB		F	TOWN SIGN	12	18		NO PARKING						X 1													REMOVE SIGN BELOW THE SPEED LIMIT SIGN.			
SB	MM 0.134, LT.	F	S1-1	36	36	FYG		9.00					X		X	2.00		30								REMOVE SIGN AND POST AND INSTALL NEW SIGN AND POST AT SAME LOCATION 53 FT SOUTH OF AND ACROSS FROM POLE # 21.	X		
		F	W16-7P	24	12	FYG	BUS SIGN REMOVED	2.00					X 2													REMOVE SIGN AND INSTALL NEW SIGN BELOW THE SCHOOL SIGN LOCATED 53 FT SOUTH OF AND ACROSS FROM POLE # 21.	X		
NB	MM 0.142, RT.	A	S4-3P	24	8	FYG	SCHOOL	1.33								1.00		15								INSTALL NEW SIGN AND POST 10 FT SOUTH OF POLE # 21.	X		
										EA	EA	EA	EA 4 5	EA	EA 2		FT	FT 75	FT		LB	LB	LB	LB					
								SF 33.17	SF	EA 4 5				EA 2		EA 5	FT ~~75~~ 59.25			EA	LB								

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE SOUTHWEST REGION
PROJECT NUMBER: HES HSIP(6)

FILE NAME: 12k024frm.dgn (12k042) **PLOT DATE:** 06-AUG-2012
PROJECT LEADER: JLS **DRAWN BY:** TDS
DESIGNED BY: NLA **CHECKED BY:** NLA
BENNINGTON 3 TRAFFIC SIGN SUMMARY SHT 4 **SHEET** 66 **OF** 90