STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 2

**LINCOLN AVE.
RUTLAND CITY**

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) 3.00 lb/ft 7.60	TUBULAR STEEL O/(in) 3.50 lb/ft 9.00	TUBULAR STEEL O/(in) 4.00 lb/ft 10.80	TUBULAR STEEL O/(in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS SHSM = STANDARD HIGHWAY SIGN & MARKING BOOK	SIGN DETAIL DETAIL IN SHSM	SIGN DETAIL DETAIL ON SHEET NUMBER	SIGN DETAIL STANDARD SHEET NUMBER
SB	MM 0.266, LT.	H	R1-1	30	30		STOP	6.25					X		X	1.00		15								REPLACE SIGN AND POST AT BURNHAM AVE ON THE SOUTHWEST SIDE OF LINCOLN AVE .	X		
		H	W4-4P	24	12		CROSS TRAFFIC DOES NOT STOP	2.00																		INSTALL NEW SIGN BELOW THE NEW STOP SIGN ON THE SOUTHWEST SIDE OF LINCOLN AVE AT BURNHAM AVE.	X		
NB	MM 0.274, RT.	D	R1-1	30	30		STOP	6.25					X		X	1.00		15								REPLACE SIGN AND POST AT BURNHAM AVE ON THE NORTHEAST SIDE OF LINCOLN AVE .	X		
		D	W4-4P	24	12		CROSS TRAFFIC DOES NOT STOP	2.00																		INSTALL NEW SIGN BELOW THE NEW STOP SIGN ON THE NORTHEAST SIDE OF LINCOLN AVE AT BURNHAM AVE.	X		
NB	MM 0.336, RT.	A	R1-1	30	30		STOP	6.25					X		X	1.00		15								REPLACE SIGN AND POST AT KENDALL AVE ON THE SOUTHEAST SIDE OF LINCOLN AVE.	X		
		A	R1-3P	18	6		ALL WAY	0.75					X													REPLACE EXISTING 4-WAY SIGN AND INSTALL NEW ALL-WAY SIGN BELOW THE NEW STOP SIGN ON THE SOUTHEAST SIDE OF LINCOLN AVE AT KENDALL AVE.	X		
SB	MM 0.336, LT.	H	R1-1	30	30		STOP	6.25					X		X	1.00		15								REPLACE SIGN AND POST AT KENDALL AVE ON THE SOUTHWEST SIDE OF LINCOLN AVE.	X		
		H	R1-3P	18	6		ALL WAY	0.75					X													REPLACE EXISTING 4-WAY SIGN AND INSTALL NEW ALL-WAY SIGN BELOW THE NEW STOP SIGN ON THE SOUTHWEST SIDE OF LINCOLN AVE AT KENDALL AVE.	X		
NB	MM 0.344, RT.	D	R1-1	30	30		STOP	6.25					X		X	1.00		15								REPLACE SIGN AND POST AT KENDALL AVE ON THE NORTHEAST SIDE OF LINCOLN AVE.	X		
		D	R1-3P	18	6		ALL WAY	0.75					X													REPLACE EXISTING 4-WAY SIGN AND INSTALL NEW ALL-WAY SIGN BELOW THE NEW STOP SIGN ON THE NORTHEAST SIDE OF LINCOLN AVE AT KENDALL AVE.	X		
SB	MM 0.344, LT.	F	R1-1	30	30		STOP	6.25					X		X	1.00		15								REPLACE SIGN AND POST AT KENDALL AVE ON THE NORTHWEST SIDE OF LINCOLN AVE.	X		
		F	R1-3P	18	6		ALL WAY	0.75					X													REPLACE EXISTING 4-WAY SIGN AND INSTALL NEW ALL-WAY SIGN BELOW THE NEW STOP SIGN ON THE NORTHWEST SIDE OF LINCOLN AVE AT KENDALL AVE.	X		
SB	MM 0.406, LT.	H	R1-1	30	30		STOP	6.25					X		X	1.00		15								REPLACE SIGN AND POST AT ROBERTS AVE ON THE SOUTHWEST SIDE OF LINCOLN AVE.	X		
		H	W4-4P	24	12		CROSS TRAFFIC DOES NOT STOP	2.00																		INSTALL NEW SIGN BELOW THE NEW STOP SIGN ON THE SOUTHWEST SIDE OF LINCOLN AVE AT ROBERTS AVE.	X		
								SF	SF	EA	EA	EA	EA	EA	EA	EA	FT	FT	FT	EA	LB	LB	LB	LB				
								~~57.00~~ 52.75					~~12~~ 11		8	8		~~120~~ 96.08										

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE SOUTHWEST REGION
PROJECT NUMBER: HES HSIP(6)

FILE NAME: I2k024frm.dgn (I2k042) PLOT DATE: 06-AUG-2012
PROJECT LEADER: JLS DRAWN BY: TDS
DESIGNED BY: NLA CHECKED BY: NLA
RUTLAND CITY TRAFFIC SIGN SUMMARY SHT 2 SHEET 82 OF 90