STATE OF VERMONT
AGENCY OF TRANSPORTATION

TRAFFIC SIGN SUMMARY SHEET 16

TINMOUTH
SNTH 140

DIRECTION	MILEMARKER, STATION, OR SIGN NUMBER	LOCATION	MANUAL ON UNIFORM TRAFFIC DEVICES OR STATE CODE	SIGN DIMENSIONS WIDTH	SIGN DIMENSIONS HEIGHT	SHEETING REMARKS	SIGN LEGEND	NEW SIGNS "A"	NEW SIGNS "B"	EXISTING SIGNS RETAIN	EXISTING SIGNS SALVAGE FROM	EXISTING SIGNS SALVAGE TO	EXISTING SIGNS REMOVE	EXISTING POST RETAIN	EXISTING POST REMOVE	NO. OF NEW POSTS	SQUARE STEEL (in) 1.75 lb/ft 1.88	SQUARE STEEL (in) 2.00 lb/ft 2.42	SQUARE STEEL (in) 2.50 lb/ft 3.35	TUBULAR STEEL O/(in) FOUNDATION	TUBULAR STEEL O/(in) 3.00 lb/ft 7.60	TUBULAR STEEL O/(in) 3.50 lb/ft 9.00	TUBULAR STEEL O/(in) 4.00 lb/ft 10.80	TUBULAR STEEL O/(in) 5.00 lb/ft 14.60	SIGN FRAME REQUIRED	REMARKS SHSM = STANDARD HIGHWAY SIGN & MARKING BOOK	SIGN DETAIL DETAIL IN SHSM	SIGN DETAIL DETAIL ON SHEET NUMBER	SIGN DETAIL STANDARD SHEET NUMBER
EB	MM 5.269 RT	A	W1-3R	30	30			6.25								1		16.5 ~~15~~									INSTALL A NEW REVERSE TURN RIGHT SIGN AND POST LOCATED 243' EAST OF AND ACROSS FROM POLE # CTC/38/35	X		
EB	MM 5.269 RT	A	W13-1P	18	18			2.25																			INSTALL A NEW ADVISORY SPEED PLAQUE BENEATH AND ON THE SAME POST AS THE NEW W1-3R SIGN LOCATED 243' EAST OF AND ACROSS FROM POLE # CTC/38/35	X		
WB	MM 5.269 LT- MM 5.321 LT	E F		6 6	8 8		(10) TYPE II - 6"X 8" WHITE DELINEATORS																				INSTALL NEW DELINEATORS (10) BACK-TO-BACK 85 FEET APART ON 5 POSTS, INSTALL THE FIRST 243' EAST OF POLE # CTC/38/35		4	
EB	MM 5.351 RT - MM 5.391 RT	A B		6 6	8 8		(8) TYPE II - 6"X 8" WHITE DELINEATORS																				INSTALL NEW DELINEATORS (8) BACK-TO-BACK 85 FEET APART ON 4 POSTS, INSTALL THE FIRST 676' EAST OF AND ACROSS FROM POLE # CTC/38/35		4	
WB	MM 5.405 LT	F	W1-3R	30	30			6.25								1		13.75 ~~15~~									INSTALL A NEW REVERSE TURN RIGHT SIGN AND POST LOCATED 961' EAST OF POLE # CTC/38/35	X		
WB	MM 5.405 LT	F	W13-1P	18	18			2.25																			INSTALL A NEW ADVISORY SPEED PLAQUE BENEATH AND ON THE SAME POST AS THE NEW W1-3R SIGN LOCATED 961' EAST OF POLE # CTC/38/35	X		
EB	MM 5.515 RT	A	W7-1	30	30			6.25					X		X	1		15.5 ~~15~~									REPLACE EXISTING HILL SYMBOL SIGN AND POST LOCATED 639' WEST OF AND ACROSS FROM POLE # 93/29/CTL/30	X		
WB	MM 5.530 LT- MM 5.594 LT	E F		6 6	8 8		(10) TYPE II - 6"X 8" WHITE DELINEATORS														NOT INSTALLED. AGREED WITH TOWN FOREMAN HOLLIS SQUIER, NOT NEEDED						INSTALL NEW DELINEATORS (10) BACK TO BACK 85 FEET APART ON 5 NEW POSTS, INSTALL THE FIRST ONE 600' WEST OF POLE # 93/29/CTL/30		4	
EB	MM 5.738 RT	A	W1-2L	30	30								X		X												REMOVE EXISTING CURVE LEFT SIGN AND POST LOCATED 539' EAST OF AND ACROSS FROM POLE # 93/29/CTL/30			
EB	MM 5.793 RT	A	W1-2L	30	30			6.25								1		14.75 ~~15~~									INSTALL A NEW CURVE LEFT SIGN AND POST LOCATED 391' WEST OF POLE # VTEL/26	X		
EB	MM 5.867 RT	A B	W1-8L W1-8R	18 18	24 24			3.00 3.00								1		12.0 ~~15~~									INSTALL TWO NEW CHEVRONS ON ONE POST USING A BRACKET. LOCATE IT ADJACENT TO POLE # VTEL/26	X		
EB	MM 5.900 RT	A B	W1-8L W1-8R	18 18	24 24			3.00 3.00								1		12.25 ~~15~~									INSTALL TWO NEW CHEVRONS ON ONE POST USING A BRACKET. LOCATE IT 174' EAST OF POLE # VTEL/26	X		
								SF 41.50	SF	EA 2	EA	EA	EA 2	EA 2	EA	EA 6	FT	FT ~~90~~ 84.75	FT	EA	LB	LB	LB	LB					

FINAL POST LENGTHS ARE TO BE DETERMINED IN THE FIELD. POST SIZES ARE COMPUTED BASED ON INFORMATION FURNISHED ON THE STANDARD SHEETS AND THE VTRANS "SIGN POST DESIGN GUIDE".

PROJECT NAME: STATEWIDE SOUTHWEST REGION
PROJECT NUMBER: STP HRRR(19)

FILE NAME: 13k036wrk.dgn
PROJECT LEADER: P. COBURN
DESIGNED BY: N. PATTIS
PLOT DATE: 12/20/2013
DRAWN BY: N. PATTIS
CHECKED BY: B. GROSE